

SR 104/Hood Canal Bridge - Special Repair

Project Information

PIN: 310439C As of Date: November 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: SR 104
 Current Status: Construction Legislative Districts: 23, 24

Project Description

The lower gear boxes for the span drive system on the Hood Canal Bridge that opens and closes the bridge for marine traffic are worn and near the end of their service life. By designing new gear boxes, the department will be ready to advertise a contract to replace the gear boxes when they begin to fail, maintaining the functionality of the bridge and minimizing the impact to motorist and marine traffic.

Contractor: 008968 - NORTHBANK CIVIL AND MARINE, INC. - \$2,643,803.00 - 10/26/16

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2014	
Preliminary Engineering Start		Q1 2015	
Environmental Complete		Q2 2015	
Right of Way Complete			
Contract Advertisement		Q3 2015	
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$422
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$4,767
Total	\$0	\$0	\$5,189

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$422	\$0		\$422
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,767	\$0		\$4,767
Total	\$0	\$0	\$5,189	\$0		\$5,189

Project Web Site: