

SR 305/Agate Pass Bridge - Bridge Painting

Project Information		Project Milestones			
PIN: 330524A	As of Date: February 2024	Milestone	Original Date	Current Date	Status
Region: Olympic Region: State Route: SR 305	Regional Admin: S. Roark	Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Current Status: Completed	Legislative Districts: 23	Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Project Description	Environmental Complete	Q4 2018	Q4 2018	On Schedule	
The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.		Right of Way Complete			
		Contract Advertisement	Q1 2019	Q1 2019	On Schedule

Operationally Complete

Contractor: 009409 - CHAMPION PAINTING SPECIALTY - \$8,015,044.00 - 04/03/2019

Project Cost Summary (\$ in Thousands)								
Project Status	Leg. Initial Current Leg. Budget Budget		Current Approved Cost					
Preliminary Engineering	\$0	\$936	\$936					
Right of Way	\$0	\$0	\$0					
Construction	\$0	\$11,424	\$11,292					
Total	\$0	\$12,361	\$12,229					

Q4 2020

Q4 2020

On Schedule

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	ТРА	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$936		\$936			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$10,115	\$1,178		\$11,292			
Total	\$0	\$0	\$10,115	\$2,114		\$12,229			

Project Web Site:

Change Orders Web Site: http://www.wsdot.wa.gov/sites/default/files/2013/07/31/9409-Change-Order-11.pdf