

SR 9/176th Street SE to SR 96 - Widening
Project Information

PIN: 100904B	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 9	
Current Status: Pre-Construction	Legislative Districts: 01, 44

Project Description

This project will widen SR 9 from 176th St. SE vicinity to SR 96 vicinity to provide an additional northbound lane and improve the performance of several intersections by providing right and left turn lanes, signal and lighting upgrades, provision for U-turn movements, and ADA upgrades. Other work includes stormwater treatment facilities, roadside improvements, and signing upgrades.

Contractor: 009194 – Road Construction Northwest, INC.- \$816,763.00 - 1/17/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2012	Q1 2012	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2013	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete	Q4 2021	Q4 2021	On Schedule
Contract Advertisement		Q4 2021	
Operationally Complete		Q4 2024	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$10,018	\$9,841
Right of Way	\$0	\$10,980	\$11,160
Construction	\$0	\$1,078	\$1,078
Total	\$0	\$22,076	\$22,079

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$9,719	\$122	\$0		\$9,841
Right of Way	\$0	\$11,160	\$0	\$0		\$11,160
Construction	\$0	\$1,078	\$0	\$0		\$1,078
Total	\$0	\$21,957	\$122	\$0		\$22,079