

SR 20/Deception Pass Bridge - Painting

Project Information	
PIN: 102026K	As of Date: October 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 20	
Current Status: Construction	Legislative Districts: 10
Project Description	
Paint existing structure.	
Contractor: 009344 - EAGLE INDUSTRIAL PAINTING, LLC - \$8,073,163.92 - 01/07/2019	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$608	\$608
Right of Way	\$0	\$0	\$0
Construction	\$0	\$12,668	\$12,668
Total	\$0	\$13,276	\$13,276

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$608		\$608
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$186	\$12,482		\$12,668
Total	\$0	\$0	\$186	\$13,090		\$13,276

Project Web Site: <https://www.wsdot.wa.gov/projects/sr20/deceptionpassbrdgpaint/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/sites/default/files/2013/07/31/9344-Change-Order-006.pdf>

