

**SR 99/Roy St to N 60th St - Paving**
**Project Information**

PIN: 109945A	As of Date: September 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 99	
Current Status: Completed	Legislative Districts: 36, 43

**Project Description**

This project will mill and inlay the outside lanes of both northbound and southbound SR 99 and overlay the rest of the roadway with 0.15 ft of Hot Mix Asphalt (HMA). In addition, this project will repair the decks of bridges within the project limits, and evaluate pedestrian ramps at road intersection for ADA compliance and replace as needed.

Contractor: 009256 - CPM DEVELOPMENT CORPORATION DBA ICON MATERIALS - \$4,425,232.29 - 05/17/2018

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$336	\$336
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,969	\$4,969
Total	\$0	\$5,305	\$5,305

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$336	\$0		\$336
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,969	\$0		\$4,969
Total	\$0	\$0	\$5,305	\$0		\$5,305

## SR 99/Roy St to N 60th St - ADA Compliance

### Project Information

PIN: 109945B As of Date: September 2019  
 Region: Northwest Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Completed Legislative Districts: 36, 43

### Project Description

This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 009256 - CPM DEVELOPMENT CORPORATION DBA ICON MATERIALS -  
 \$324,462.82 - 05/17/2018

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$205	\$205
Right of Way	\$0	\$0	\$0
Construction	\$0	\$364	\$364
Total	\$0	\$569	\$569

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$205	\$0		\$205
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$364	\$0		\$364
Total	\$0	\$0	\$569	\$0		\$569

**SR 99/N 60th St to N 145th St - Paving**

**Project Information**

PIN: 109948A    As of Date: September 2019  
 Region: Northwest    Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Completed    Legislative Districts: 32, 36, 43, 46

**Project Description**

This project will mill and inlay the outside lanes of both northbound and southbound SR 99 and overlay the rest of the roadway with 0.15 ft of Hot Mix Asphalt (HMA). In addition, this project will repair the deck of Br 99/574.

Contractor: 009256 - CPM DEVELOPMENT CORPORATION DBA ICON MATERIALS -  
 \$9,471,756.29 - 05/17/2018

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2015	Q1 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete	Q1 2018	Q1 2018	On Schedule
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$717	\$717
Right of Way	\$0	\$0	\$0
Construction	\$0	\$11,284	\$11,284
Total	\$0	\$12,001	\$12,001

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$717	\$0		\$717
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$11,284	\$0		\$11,284
Total	\$0	\$0	\$12,001	\$0		\$12,001

## SR 99/N 60th St to N 145th St - ADA Compliance

### Project Information

PIN: 109948B      As of Date: September 2019  
 Region: Northwest      Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Completed      Legislative Districts: 32, 36, 43, 46

#### Project Description

This project will evaluate/replace pedestrian ramps.

Contractor: 009256 - CPM DEVELOPMENT CORPORATION DBA ICON MATERIALS -  
 \$983,705.86 - 05/17/2018

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2015	Q1 2015	On Schedule
Environmental Complete	Q1 2017		
Right of Way Complete	Q1 2018		
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2018	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$248	\$190
Right of Way	\$0	\$272	\$380
Construction	\$0	\$1,105	\$1,172
Total	\$0	\$1,625	\$1,743

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$190	\$0		\$190
Right of Way	\$0	\$0	\$380	\$0		\$380
Construction	\$0	\$0	\$1,172	\$0		\$1,172
Total	\$0	\$0	\$1,743	\$0		\$1,743