

## SR 99/George Washington Bridge - Painting (Stage 2)

### Project Information

PIN: 109946C                                      As of Date: September 2019  
 Region: Northwest                                Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Construction                Legislative Districts: 36, 43  
  
 Project Description  
 Clean and paint bridge in order to preserve its structural integrity.  
  
 Contractor: 009168 - Liberty Maintenance, Inc. - \$27,979,476.51 - 12/19/2017

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$676	\$676
Right of Way	\$0	\$135	\$135
Construction	\$0	\$31,221	\$31,221
Total	\$0	\$32,032	\$32,032

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$676	\$0		\$676
Right of Way	\$0	\$0	\$135	\$0		\$135
Construction	\$0	\$0	\$31,221	\$0		\$31,221
Total	\$0	\$0	\$32,032	\$0		\$32,032

**SR 99/George Washington Memorial Bridge - Paving**

**Project Information**

PIN: 109946D As of Date: September 2019  
 Region: Northwest Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Construction Legislative Districts: 36, 43

**Project Description**

This project will remove and replace the asphalt and membrane. It also replaces the existing finger joints on the George Washington Bridge. This project's scope is part of the scope from the paver PIN 109945A.

Contractor: 009168 - Liberty Maintenance, Inc. - \$2,871,656.54 - 12/19/2017

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q2 2016		
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,204	\$3,204
Total	\$0	\$3,204	\$3,204

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,204	\$0		\$3,204
Total	\$0	\$0	\$3,204	\$0		\$3,204