

SR 161/Milton Rd S Vicinity to SR 18 - Paving

Project Information

PIN: 116135A As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 161
 Current Status: Construction Legislative Districts: 30

Project Description
 This project will resurface SR 161 mainline in both directions and evaluate/replace pedestrian ramps for ADA compliance.

Contractor: 009350 – TUCCI & SONS, INC. - \$1,332,310.26 - 12/17/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$184	\$224
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,425	\$1,634
Total	\$0	\$1,608	\$1,858

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$224	\$0		\$224
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,634	\$0		\$1,634
Total	\$0	\$0	\$1,858	\$0		\$1,858

SR 161/Milton Rd S Vicinity to S 352nd St - ADA Compliance
Project Information

PIN: 116135B	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 161	
Current Status: Construction	Legislative Districts: 30

Project Description

Evaluate existing pedestrian ramps as outlined in the WSDOT ADA/504 Transition Plan. Curb ramps impacted by resurfacing work will be retrofitted for compliance with ADA guidelines.

Contractor: 009350 – TUCCI & SONS, INC. - \$548,498.54 - 12/17/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q4 2017	Late
Environmental Complete	Q3 2018	Q1 2018	Early
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$127	\$75
Right of Way	\$0	\$0	\$11
Construction	\$0	\$418	\$403
Total	\$0	\$545	\$489

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$75	\$0		\$75
Right of Way	\$0	\$0	\$11	\$0		\$11
Construction	\$0	\$0	\$403	\$0		\$403
Total	\$0	\$0	\$489	\$0		\$489