

I-405/NE 132nd Street Bridges - Seismic Retrofit
Project Information

PIN: 140525C	As of Date: October 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-405	
Current Status: Pre-Construction	Legislative Districts: 45

Project Description

Provide seismic retrofit on two I-405 bridges located within Washington's Seismic Lifeline Route. NHS Bridges and 2017 priorities - 405/059E (priority #31), and 405/059W (priority #32).

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2019	Q4 2018	Early
Right of Way Complete			
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$261	\$261
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,850	\$1,850
Total	\$0	\$2,111	\$2,111

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$261		\$261
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$1,850		\$1,850
Total	\$0	\$0	\$0	\$2,111		\$2,111

I-405/NE 132nd Street Interchange - New Interchange

Project Information

PIN: 140567B As of Date: October 2019
 Region: I-405 Corr Impvts Regional Admin: K. Henry
 State Route: I-405
 Current Status: Pre-Construction Legislative Districts: 45

Project Description

This project will construct half-diamond interchange ramps at NE 132nd Street.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2019	Q4 2018	Early
Right of Way Complete	Q4 2020	Q4 2020	On Schedule
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$5,000	\$5,000
Right of Way	\$0	\$20,000	\$20,000
Construction	\$0	\$58,000	\$58,000
Total	\$0	\$83,000	\$83,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$5,000		\$5,000
Right of Way	\$0	\$0	\$0	\$20,000		\$20,000
Construction	\$0	\$0	\$0	\$58,000		\$58,000
Total	\$0	\$0	\$0	\$83,000		\$83,000