

SR 542/I-5 to Britton Road - Paving

Project Information	
PIN: 154201E	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 542	
Current Status: Construction	Legislative Districts: 40, 42
Project Description	
This project will pave SR 542 from I-5 to Britton Road.	
Contractor: 009362 - GRANITE CONSTRUCTION COMPANY - \$4,430,906.65 - 01/17/2019	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$368	\$368
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,771	\$4,431
Total	\$0	\$4,139	\$4,799

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$368		\$368
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$4,431		\$4,431
Total	\$0	\$0	\$0	\$4,799		\$4,799

SR 542/I-5 to Hannegan Road Vicinity - ADA Compliance
Project Information

PIN: 154201F As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 542
 Current Status: Construction Legislative Districts: 42

Project Description
 This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 009362 - GRANITE CONSTRUCTION COMPANY - \$1,093,610.40 - 01/17/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$215	\$235
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,047	\$1,380
Total	\$0	\$1,262	\$1,615

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$235	\$0		\$235
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,380	\$0		\$1,380
Total	\$0	\$0	\$1,615	\$0		\$1,615

SR 542/Dewey Rd Vic - Culvert Replacement
Project Information

PIN: 154202S As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 542
 Current Status: Construction Legislative Districts: 42

Project Description

The culvert run transitions from a 30" culvert to a 18" culvert midway thru the run, causing debris to block the water flow. This project will replace the existing culvert with an 18" culvert.

Contractor: 009362 - GRANITE CONSTRUCTION COMPANY - \$96,002.92 - 01/17/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$126	\$126
Right of Way	\$0	\$0	\$0
Construction	\$0	\$205	\$205
Total	\$0	\$331	\$331

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$126		\$126
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$205	\$0		\$205
Total	\$0	\$0	\$205	\$126		\$331