

**I-5/Portland Ave to Port of Tacoma Rd - SB HOV**
**Project Information**

PIN: 300509S

As of Date: January 2024

Region: Olympic

Regional Admin: S. Roark

State Route: I-5

Current Status: Completed

Legislative Districts: 25, 27

**Project Description**

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project replaces the existing southbound bridges over the Puyallup River and completes the I-5/SR 167 interchange reconstruction and builds a southbound HOV lane from Portland Ave to Port of Tacoma Rd I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 009157 - GUY F. ATKINSON CONSTRUCTION, LLC - \$159,875,295 - 07/23/2018

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2012	Q3 2012	On Schedule
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule
Environmental Complete	Q1 2010	Q1 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q3 2017	Early
Operationally Complete	Q4 2023	Q4 2022	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$9,485	\$9,485
Right of Way	\$0	\$0	\$0
Construction	\$0	\$225,931	\$225,931
Total	\$0	\$235,416	\$235,416

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$9,485	\$0	\$0		\$9,485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$225,609	\$321	\$0		\$225,931
Total	\$0	\$235,095	\$321	\$0		\$235,416

Project Web Site: <https://wsdot.wa.gov/construction-planning/search-projects/i-5-portland-avenue-port-tacoma-road-southbound-hov>

Change Orders Web Site: <http://wsdot.wa.gov/publications/fulltext/construction/changeorders/9157-Change-Order-043.pdf>