

US 101/N of SR 107 - Stabilize Slope

Project Information	
PIN: 310121G	As of Date: September 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 19
Project Description	
The side slope along this section of US 101 is experiencing slope failure. This project will stabilize the slope and reduce the risk of roadway closures.	
Contractor: 009430 - ROGNLIN'S, INC. - \$6,650,000.00 - 05/10/2019	
Watch List Description	
As of September 2019: During construction the contractor identified a greater amount of riprap (large rocks) where the stone columns are being installed to stabilized the slope. This change in conditions and may increase the project cost.	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2019	Q2 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$614	\$614
Right of Way	\$0	\$7	\$7
Construction	\$0	\$8,259	\$8,259
Total	\$0	\$8,880	\$8,880

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$614	\$0		\$614
Right of Way	\$0	\$0	\$7	\$0		\$7
Construction	\$0	\$0	\$8,259	\$0		\$8,259
Total	\$0	\$0	\$8,880	\$0		\$8,880