

US 101/Steamboat Creek - Remove Fish Barrier
Project Information

PIN: 310198D	As of Date: June 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Watch List Description

As of January 2019: The cost increase is due to replacing the culvert with a precast concrete structure and additional required shoring along the detour route.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q4 2018	Q1 2019	Late
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,171	\$1,316
Right of Way	\$0	\$0	\$0
Construction	\$0	\$7,070	\$8,498
Total	\$0	\$8,241	\$9,814

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,316	\$0		\$1,316
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$8,498		\$8,498
Total	\$0	\$0	\$1,316	\$8,498		\$9,814

US 101/Harlow Creek - Remove Fish Barrier
Project Information

PIN: 310199J	As of Date: June 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete	Q3 2018	Q2 2018	Early
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,091	\$1,218
Right of Way	\$0	\$54	\$54
Construction	\$0	\$8,533	\$8,586
Total	\$0	\$9,678	\$9,857

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,218	\$0		\$1,218
Right of Way	\$0	\$0	\$54	\$0		\$54
Construction	\$0	\$0	\$0	\$8,586		\$8,586
Total	\$0	\$0	\$1,271	\$8,586		\$9,857