

SR 14 Access Improvements

Project Information

PIN: 4014181 As of Date: July 2019
 Region: Southwest Regional Admin: C. Francis
 State Route: SR 14
 Current Status: Construction Legislative Districts: 18

Project Description

Funding is provided for access improvement projects along the SR 14 corridor, to include roundabouts at 15th and 32nd, in the vicinity of Washougal, and for an access options study in the vicinity of 27th.

Contractor: 009416 - THOMPSON BROS. EXCAVATING, INC. - \$4,594,488.50 - 04/09/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2018	Q1 2018	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete	Q2 2019	Q2 2019	On Schedule
Contract Advertisement	Q2 2019	Q2 2019	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,229	\$1,229
Right of Way	\$0	\$200	\$200
Construction	\$0	\$6,072	\$6,072
Total	\$0	\$7,500	\$7,500

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,229		\$1,229
Right of Way	\$0	\$0	\$0	\$200		\$200
Construction	\$0	\$0	\$0	\$6,072		\$6,072
Total	\$0	\$0	\$0	\$7,500		\$7,500