

SR 409/Columbia River Br at Puget Island - Painting
Project Information

PIN: 440912P

As of Date: July 2019

Region: Southwest

Regional Admin: C. Francis

State Route: SR 409

Current Status: Construction

Legislative Districts: 19

Project Description

The paint is failing on many members of the steel structure. The project will clean and paint the steel surfaces, to prevent corrosion and preserve the structural integrity of this bridge.

Contractor: 009184 - ROYAL BRIDGE INC. - \$9,138,291.98 - 02/05/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2008	Q4 2008	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q2 2021	Q2 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$273	\$273
Right of Way	\$0	\$0	\$0
Construction	\$0	\$11,079	\$11,079
Total	\$0	\$11,352	\$11,352

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$273		\$273
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$11,079		\$11,079
Total	\$0	\$0	\$0	\$11,352		\$11,352

Project Web Site:

SR 409/Columbia River Bridge at Puget Island - Deck Replacement

Project Information

PIN: 440920D As of Date: July 2019
 Region: Southwest Regional Admin: C. Francis
 State Route: SR 409
 Current Status: Construction Legislative Districts: 19
 Project Description
 This project will replace the deteriorating timber deck to extend the service life of the bridge.
 Contractor: 009184 - ROYAL BRIDGE INC. - \$4,540,358.78 - 02/05/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2014	Q2 2014	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q2 2021	Q2 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$287	\$287
Right of Way	\$0	\$0	\$0
Construction	\$0	\$5,505	\$5,505
Total	\$0	\$5,792	\$5,792

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$287	\$0		\$287
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,505	\$0		\$5,505
Total	\$0	\$0	\$5,792	\$0		\$5,792

Project Web Site: