

I-82/Red Mountain Vicinity - Construct Interchange

Project Information

PIN: 508207R
 Region: South Central
 State Route: I-82
 Current Status: Pre-Construction

As of Date: April 2020
 Regional Admin: T. Trepanier
 Legislative Districts: 16

Project Description

Improved access to the I-82 corridor between Benton City and the I-182 junction is critical for continuing economic development. This project will construct a new interchange on I-82 east of Benton City. The new interchange will provide direct access to West Richland and the surrounding Red Mountain area, and a new connection to SR 224.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2019	Q2 2019	Early
Preliminary Engineering Start	Q4 2019	Q3 2019	Early
Environmental Complete	Q1 2020	Q1 2020	On Schedule
Right of Way Complete	Q1 2021	Q1 2021	On Schedule
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,077	\$1,077
Right of Way	\$0	\$4,784	\$4,784
Construction	\$0	\$20,120	\$20,120
Total	\$0	\$25,982	\$25,982

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$493	\$585		\$1,077
Right of Way	\$0	\$0	\$0	\$4,784		\$4,784
Construction	\$0	\$0	\$0	\$20,120		\$20,120
Total	\$0	\$0	\$493	\$25,489		\$25,982

I-82/Red Mountain Vicinity - Pre-Design Analysis
Project Information

PIN: 508208M As of Date: April 2020
 Region: South Central Regional Admin: T. Trepanier
 State Route: I-82
 Current Status: Pre-Construction Legislative Districts: 16

Project Description

This project will perform planning and pre-design analysis for a proposed I-82 Red Mountain Interchange and SR 224 connector as identified in the Red Mountain Area Plan.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2010	Q4 2010	On Schedule
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,558	\$2,065
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$2,558	\$2,065

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,065	\$0		\$2,065
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$2,065	\$0		\$2,065