

I-82/US 12 Interchange to Yakima Ave - Add lanes and Replace Bridges
Project Information

| | |
|----------------------------------|------------------------------|
| PIN: 5082080 | As of Date: July 2019 |
| Region: South Central | Regional Admin: T. Trepanier |
| State Route: I-82 | |
| Current Status: Pre-Construction | Legislative Districts: 15 |

Project Description

I-82 in the Yakima vicinity has become increasingly congested with heavy morning and afternoon rush hour traffic mixing with the heavy truck traffic. Retail and commercial development in the greater Yakima area continues to add to freeway traffic. This project will widen I-82 between the US 12 Interchange and the Yakima Ave Interchange by constructing a third lane in each direction, replacing Boise Cascade underpass N&S Bridges and Northern Pacific Railroad underpass N&S Bridges, improving on/off connections, and straightening freeway curves. The new lanes and improved connections will reduce congestion and reduce the risk of collisions.

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q4 2012 | Q4 2012 | On Schedule |
| Preliminary Engineering Start | Q4 2012 | Q4 2012 | On Schedule |
| Environmental Complete | | Q2 2015 | |
| Right of Way Complete | | | |
| Contract Advertisement | | | |
| Operationally Complete | | | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$2,000 | \$2,000 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$0 |
| Total | \$0 | \$2,000 | \$2,000 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|------------|------------|--------------------|------------|-------|----------------|
| Prelim Engineering | \$0 | \$0 | \$2,000 | \$0 | | \$2,000 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Total | \$0 | \$0 | \$2,000 | \$0 | | \$2,000 |

I-82/Yakima to Union Gap - Corridor Improvements
Project Information

| | |
|-----------------------------|------------------------------|
| PIN: 508209W | As of Date: July 2019 |
| Region: South Central | Regional Admin: T. Trepanier |
| State Route: I-82 | |
| Current Status: Not Started | Legislative Districts: 15 |

Project Description

I-82 in the Yakima vicinity has become increasingly congested with heavy morning and afternoon rush hour traffic mixing with heavy truck traffic. Retail and commercial development in the greater Yakima area continues to add to freeway traffic. This project will increase capacity on I-82 between the US 12 interchange and the SR 24/Nob Hill Blvd interchange, replacing bridges, and improving on/off connections. This project in conjunction with related City of Yakima and Yakima County system improvements will reduce congestion and the risk of collisions.

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q1 2021 | Q1 2021 | On Schedule |
| Preliminary Engineering Start | Q3 2021 | Q3 2021 | On Schedule |
| Environmental Complete | Q3 2022 | Q3 2022 | On Schedule |
| Right of Way Complete | Q4 2023 | Q4 2023 | On Schedule |
| Contract Advertisement | Q1 2024 | Q1 2024 | On Schedule |
| Operationally Complete | Q4 2026 | Q4 2026 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$4,551 | \$4,551 |
| Right of Way | \$0 | \$901 | \$901 |
| Construction | \$0 | \$58,961 | \$58,961 |
| Total | \$0 | \$64,413 | \$64,413 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|----------|-------|----------|
| Prelim Engineering | \$0 | \$0 | \$0 | \$4,551 | | \$4,551 |
| Right of Way | \$0 | \$0 | \$0 | \$901 | | \$901 |
| Construction | \$0 | \$0 | \$0 | \$58,961 | | \$58,961 |
| Total | \$0 | \$0 | \$0 | \$64,413 | | \$64,413 |