

I-90/Yakima River Bridge E of Cle Elum EB - Deck Rehabilitation
Project Information

PIN: 509013P As of Date: March 2020
 Region: South Central Regional Admin: T. Trepanier
 State Route: I-90
 Current Status: Construction Legislative Districts: 13

Project Description

The bridge deck on the eastbound Yakima River Bridge on I-90 east of Cle Elum is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009214 - GRAHAM CONTRACTING, LTD. - \$2,964,496.40 - 03/26/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$259	\$259
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,157	\$4,157
Total	\$0	\$4,416	\$4,416

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$259		\$259
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$4,157		\$4,157
Total	\$0	\$0	\$0	\$4,416		\$4,416