

US 195/Hatch Road to I-90 - Design and Right of Way
Project Information

PIN: 619509A	As of Date: May 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: US 195	
Current Status: Pre-Construction	Legislative Districts: 06

Project Description

There are an increasing number of collisions between Hatch Road and I-90 on US 195 in this 5.45 mile section in Spokane. Construction options will be considered for an interchange and frontage roads in an effort to improve corridor safety and reduce the number and severity of collisions. The Right of Way funds will be used to reimburse the Advance Right of Way Bucket for early purchases.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2000	Q3 2000	On Schedule
Environmental Complete	Q3 2009	Q3 2009	On Schedule
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,349	\$1,349
Right of Way	\$0	\$2,834	\$2,834
Construction	\$0	\$0	\$0
Total	\$0	\$4,183	\$4,183

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,349	\$0		\$1,349
Right of Way	\$0	\$0	\$2,834	\$0		\$2,834
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$4,183	\$0		\$4,183

US 195/Cheney-Spokane Rd to Lindeke St - New City Arterial
Project Information

PIN: 619509I	As of Date: May 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: US 195	
Current Status: Pre-Construction	Legislative Districts: 06

Project Description

An increasing number of collisions have occurred in the US 195 corridor. Preliminary design will determine construction options for the first stage of the Corridor Safety Project on US 195 from Cheney- Spokane Road to Lindeke, which will become a new city arterial. This will reduce the number and severity of collisions.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2007	Q2 2007	On Schedule
Preliminary Engineering Start	Q3 2007	Q3 2007	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$3,134	\$2,433
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$3,134	\$2,433

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,433	\$0		\$2,433
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$2,433	\$0		\$2,433