

**I-90/2nd Ave W Bridge WB On-Ramp - Deck Repair**
**Project Information**

PIN: 629002A As of Date: October 2019  
 Region: Eastern Regional Admin: M. Gribner  
 State Route: I-90  
 Current Status: Completed Legislative Districts: 03  
**Project Description**  
 Grind the 2nd Avenue bridge deck and replace it with a modified or latex concrete overlay to preserve the structural integrity of the bridge.  
 Contractor: 009264 – MAX J KUNEY COMPANY - \$235,271.82 - 5/22/18

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2018	Q1 2018	Early
Operationally Complete	Q3 2019	Q4 2018	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$110	\$115
Right of Way	\$0	\$0	\$0
Construction	\$0	\$974	\$590
<b>Total</b>	<b>\$0</b>	<b>\$1,084</b>	<b>\$704</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$115	\$0		\$115
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$590	\$0		\$590
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$704</b>	<b>\$0</b>		<b>\$704</b>

**I-90/3rd Ave Bridge WB On-Ramp - Deck Repair**

**Project Information**

PIN: 629002B As of Date: October 2019  
 Region: Eastern Regional Admin: M. Gribner  
 State Route: I-90  
 Current Status: Completed Legislative Districts: 03

**Project Description**  
 Grind the 3rd Avenue Ramp bridge deck and replace it with a modified or latex concrete overlay to preserve the structural integrity of the bridge.

Contractor: 009264 – MAX J KUNNEY COMPANY - \$964,954.96 - 5/22/18

**Watch List Description**

As of August 2019: This increase and project delay is due to increased deterioration to the bridge deck reinforcing steel. During the rehabilitation of the bridge deck, the Project office identified that the reinforcing steel had greater than anticipated deterioration and requires replacement.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q1 2018	Q1 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2018	Q2 2018	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$177	\$177
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,148	\$2,148
Total	\$0	\$2,325	\$2,325

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$177		\$177
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,148	\$0		\$2,148
Total	\$0	\$0	\$2,148	\$177		\$2,325