

## SR 14/Bingen Underpass

### Project Information

PIN: BL2220062  
 Region: Southwest  
 State Route: SR 14  
 Current Status: Construction  
 Project Description  
 A grade-separated rail crossing in Bingen

As of Date: May 2020  
 Regional Admin: C. Francis  
 Legislative Districts: 14

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2016		
Preliminary Engineering Start	Q4 2015		
Environmental Complete	Q1 2019		
Right of Way Complete	Q1 2020		
Contract Advertisement	Q1 2020		
Operationally Complete	Q4 2021		

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$2,100	\$3,600	\$3,600
Right of Way	\$1,000	\$4,500	\$4,500
Construction	\$19,800	\$17,900	\$17,900
Total	\$22,900	\$26,000	\$26,000

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$3,600		\$3,600
Right of Way	\$0	\$0	\$0	\$4,500		\$4,500
Construction	\$0	\$0	\$0	\$17,900		\$17,900
Total	\$0	\$0	\$0	\$26,000		\$26,000