

US 395/Deer Park Corridor Safety Improvements

Project Information

PIN: 639517D

As of Date: February 2024

Region: Eastern

Regional Admin: M. Gribner

State Route: US 395

Current Status: Completed

Legislative Districts: 07

Project Description

This project will improve the operational characteristics and safety of intersections along the Deer Park corridor. The improvements will be based on the 2016 study recommended alternatives with the potential to reduce the frequency and severity of crashes and improve motorist safety.

Contractor: 009258 - CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - \$2,959,959 - 05/02/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q2 2017	Q2 2017	On Schedule
Environmental Complete	Q1 2018	Q1 2018	On Schedule
Right of Way Complete	Q1 2018	Q1 2018	On Schedule
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$625	\$623
Right of Way	\$0	\$135	\$29
Construction	\$0	\$3,791	\$4,166
Total	\$0	\$4,551	\$4,818

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$623	\$0		\$623
Right of Way	\$0	\$0	\$29	\$0		\$29
Construction	\$0	\$0	\$4,166	\$0		\$4,166
Total	\$0	\$0	\$4,818	\$0		\$4,818

Project Web Site: