

SR 3/Chico Creek - Remove Fish Barrier
Project Information

PIN: 300394A	As of Date: March 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 3	
Current Status: Construction	Legislative Districts: 35

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2018	Q1 2018	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q4 2020	Q4 2020	On Schedule
Right of Way Complete	Q1 2022	Q1 2022	On Schedule
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q2 2024	Q2 2024	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,911	\$2,911
Right of Way	\$0	\$284	\$284
Construction	\$0	\$49,030	\$49,030
Total	\$0	\$52,224	\$52,224

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,849	\$61		\$2,911
Right of Way	\$0	\$0	\$0	\$284		\$284
Construction	\$0	\$0	\$0	\$49,030		\$49,030
Total	\$0	\$0	\$2,849	\$49,375		\$52,224

SR 3/Chico Way Bridge Vic - Remove Fish Barriers
Project Information

PIN: 300398K	As of Date: March 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 3	
Current Status: Construction	Legislative Districts: 35

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q2 2018	Q2 2018	On Schedule
Environmental Complete	Q4 2020	Q4 2020	On Schedule
Right of Way Complete	Q1 2022	Q1 2021	Early
Contract Advertisement	Q4 2019	Q3 2019	Early
Operationally Complete	Q2 2024	Q3 2023	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$404	\$373
Right of Way	\$0	\$22	\$22
Construction	\$0	\$5,303	\$4,997
Total	\$0	\$5,729	\$5,392

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$373	\$0		\$373
Right of Way	\$0	\$0	\$22	\$0		\$22
Construction	\$0	\$0	\$4,997	\$0		\$4,997
Total	\$0	\$0	\$5,392	\$0		\$5,392