

I-5/Portland Ave to Port of Tacoma Rd - SB HOV

Project Information

PIN: 300509S As of Date: January 2020
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Construction Legislative Districts: 25, 27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project replaces the existing southbound bridges over the Puyallup River and completes the I-5/SR 167 interchange reconstruction and builds a southbound HOV lane from Portland Ave to Port of Tacoma Rd I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 009157 - GUY F. ATKINSON CONSTRUCTION, LLC - \$159,875,295 - 07/23/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2012	Q3 2012	On Schedule
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule
Environmental Complete	Q1 2010	Q1 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$9,485	\$9,485
Right of Way	\$0	\$0	\$0
Construction	\$0	\$209,731	\$209,731
Total	\$0	\$219,216	\$219,216

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$9,485	\$0	\$0		\$9,485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$209,731	\$0	\$0		\$209,731
Total	\$0	\$219,216	\$0	\$0		\$219,216