

US 101/Hoquiam River-Riverside Bridge - Bridge Painting
Project Information

PIN: 310118H	As of Date: March 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 19

Project Description

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q1 2018	Q1 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$405	\$405
Right of Way	\$0	\$0	\$0
Construction	\$0	\$7,280	\$7,280
Total	\$0	\$7,684	\$7,684

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$405		\$405
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$7,280		\$7,280
Total	\$0	\$0	\$0	\$7,684		\$7,684