

**SR 20/Republic to US 395 - Chip Seal**
**Project Information**

PIN: 602030W As of Date: September 2019

Region: Eastern Regional Admin: M. Gribner

State Route: SR 20

Current Status: Completed Legislative Districts: 07

**Project Description**

Bituminous surface roadways require a pavement surface treatment based on the ER chip seal cycle plan to maintain the integrity of the pavement and provide skid resistance for stopping. Application of a Bituminous Surface Treatment to this section of roadway will extend the service life of this pavement surface.

Contractor: 009407 - CENTRAL WASHINGTON ASPHALT, INC. - \$3,963,471.36 - 03/25/19

**Project Milestones**

| Milestone                     | Original Date | Current Date | Status      |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete   |               |              |             |
| Preliminary Engineering Start |               |              |             |
| Environmental Complete        |               |              |             |
| Right of Way Complete         |               |              |             |
| Contract Advertisement        | Q1 2019       | Q1 2019      | On Schedule |
| Operationally Complete        | Q4 2019       | Q4 2019      | On Schedule |

**Project Cost Summary (\$ in Thousands)**

| Project Status          | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0                 | \$0                 | \$0                   |
| Right of Way            | \$0                 | \$0                 | \$0                   |
| Construction            | \$0                 | \$4,914             | \$4,914               |
| Total                   | \$0                 | \$4,914             | \$4,914               |

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

| Project Phase      | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total   |
|--------------------|--------|-----|--------------------|-----|-------|---------|
| Prelim Engineering | \$0    | \$0 | \$0                | \$0 |       | \$0     |
| Right of Way       | \$0    | \$0 | \$0                | \$0 |       | \$0     |
| Construction       | \$0    | \$0 | \$4,914            | \$0 |       | \$4,914 |
| Total              | \$0    | \$0 | \$4,914            | \$0 |       | \$4,914 |