

## SR 510/Meridian Rd SE - Roundabout

### Project Information

PIN: 351033A As of Date: February 2024  
 Region: Olympic Regional Admin: S. Roark  
 State Route: SR 510  
 Current Status: Completed Legislative Districts: 02

#### Project Description

This intersection has been identified as an Intersection Analysis Location. By constructing a roundabout, this project has the potential to reduce the frequency and severity of collisions and improve motorist safety.

Contractor: 009353 - ACTIVE CONSTRUCTION, INC. \$1,827,529.67 - 12/28/18

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q3 2017	Q3 2017	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$627	\$624
Right of Way	\$0	\$146	\$146
Construction	\$0	\$2,659	\$2,677
Total	\$0	\$3,432	\$3,447

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$624	\$0		\$624
Right of Way	\$0	\$0	\$146	\$0		\$146
Construction	\$0	\$0	\$2,677	\$0		\$2,677
Total	\$0	\$0	\$3,447	\$0		\$3,447

Project Web Site: