

**SR 99/Duamish River Bridges - Special Bridge Repair**
**Project Information**

PIN: 109926T	As of Date: April 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 99	
Current Status: Completed	Legislative Districts: 34

**Project Description**

Provide mechanical and electrical special bridge repairs to the SR 99 Duamish River Bridges. 99/530W, 99/530E

Contractor: 009413 - KRAEMER NORTH AMERICA, LLC. - \$1,848,838.00 - 04/15/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$263	\$237
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,321	\$2,321
<b>Total</b>	<b>\$0</b>	<b>\$2,584</b>	<b>\$2,558</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$237	\$0	\$0		\$237
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$2,321	\$0	\$0		\$2,321
<b>Total</b>	<b>\$0</b>	<b>\$2,558</b>	<b>\$0</b>	<b>\$0</b>		<b>\$2,558</b>