

I-405/NE 6th St to I-5 - NB Hard Shoulder Running & ETL Improvements

Project Information

PIN: 140561W As of Date: April 2020
 Region: I-405 Corr Impvts Regional Admin: K. Henry
 State Route: I-405
 Current Status: Completed Legislative Districts: 01, 21, 32, 41, 45, 48

Project Description

This project will construct hard shoulder running from NE 6th St to I-5 and other ETL improvements.

Contractor: 008886 – GRAHAM CONTRACTING, LTD- \$7,290,000.00 - 11/28/16

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2016	Q3 2016	On Schedule
Operationally Complete	Q2 2017	Q2 2017	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,500	\$1,500
Right of Way	\$0	\$0	\$0
Construction	\$0	\$10,085	\$10,085
Total	\$0	\$11,585	\$11,585

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,500	\$0		\$1,500
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$10,085	\$0		\$10,085
Total	\$0	\$0	\$11,585	\$0		\$11,585

Project Web Site: