

SR 285/North Wenatchee Area - Intersection Improvements
Project Information

PIN: 228531B	As of Date: June 2020
Region: North Central	Regional Admin: D. Bierschbach
State Route: SR 285	
Current Status: Pre-Construction	Legislative Districts: 12

Project Description

The project will relieve congestion and provide safety enhancements through intersection improvements, access revisions, pedestrian and transit improvements, ITS solutions and environmental work.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2019	Q2 2019	On Schedule
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete	Q2 2023	Q2 2023	On Schedule
Right of Way Complete	Q2 2023	Q2 2023	On Schedule
Contract Advertisement	Q2 2023	Q2 2023	On Schedule
Operationally Complete	Q4 2026	Q4 2026	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,466	\$2,466
Right of Way	\$0	\$1,475	\$1,475
Construction	\$0	\$14,059	\$14,059
Total	\$0	\$18,000	\$18,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$2,466		\$2,466
Right of Way	\$0	\$0	\$0	\$1,475		\$1,475
Construction	\$0	\$0	\$0	\$14,059		\$14,059
Total	\$0	\$0	\$0	\$18,000		\$18,000