

## SR 285/North Wenatchee Area - Intersection Improvements

### Project Information

PIN: 228531B As of Date: January 2024  
 Region: North Central Regional Admin: D. Bierschbach  
 State Route: SR 285  
 Current Status: Pre-Construction Legislative Districts: 12

#### Project Description

The project will relieve congestion and provide safety enhancements through intersection improvements, access revisions, pedestrian and transit improvements, ITS solutions and environmental work.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2020	Q3 2024	Late
Preliminary Engineering Start	Q2 2021	Q1 2022	Late
Environmental Complete	Q2 2021	Q3 2025	Late
Right of Way Complete	Q2 2023		
Contract Advertisement	Q2 2023	Q4 2027	Late
Operationally Complete	Q4 2026	Q4 2028	Late

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,840	\$2,840
Right of Way	\$0	\$3,820	\$3,820
Construction	\$0	\$11,345	\$11,345
Total	\$0	\$18,005	\$18,005

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$2,840		\$2,840
Right of Way	\$0	\$0	\$0	\$3,820		\$3,820
Construction	\$0	\$0	\$0	\$11,345		\$11,345
Total	\$0	\$0	\$0	\$18,005		\$18,005

Project Web Site: