

**US 12/Anderson Rd to Moon Rd - Safety Improvement**
**Project Information**

PIN: 301201G	As of Date: July 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 12	
Current Status: Completed	Legislative Districts: 20, 24

**Project Description**

This section of highway has been identified as a Collision Analysis Corridor. By constructing a roundabout at Anderson Road, implementing access management improvements at Moon Road, and other operational improvements along the corridor, this project has the potential to reduce the frequency of collisions and enhance motorist safety.

**Watch List Description**

As of May 2019: The current scope initially planned to build two roundabouts on US 12 at the intersections of Anderson Road and Moon Road SW. However, Thurston County committed to closing 188th St at Moon Rd, which eliminated the need to construct a roundabout at this location. Additionally, the schedule has been delayed due to a lengthy environmental process and right-of-way negotiations.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q2 2018	Q4 2017	Early
Right of Way Complete	Q4 2018	Q1 2018	Early
Contract Advertisement	Q4 2018	Q1 2018	Early
Operationally Complete	Q1 2020	Q2 2019	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$591	\$405
Right of Way	\$0	\$125	\$99
Construction	\$0	\$2,513	\$2,515
<b>Total</b>	<b>\$0</b>	<b>\$3,228</b>	<b>\$3,018</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$405	\$0		\$405
Right of Way	\$0	\$0	\$99	\$0		\$99
Construction	\$0	\$0	\$2,515	\$0		\$2,515
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$3,018</b>	<b>\$0</b>		<b>\$3,018</b>