

US 12/Wallula to Nine Mile Hill - Build New Highway

Project Information

PIN: 501203A
 Region: South Central
 State Route: US 12
 Current Status: Pre-Construction

As of Date: January 2020
 Regional Admin: T. Trepanier
 Legislative Districts: 16

Project Description
 This project will complete the final section of the US 12 four lane highway from Wallula to Nine Mile Hill.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule
Environmental Complete	Q3 2010	Q3 2010	On Schedule
Right of Way Complete	Q3 2022	Q3 2022	On Schedule
Contract Advertisement	Q4 2022	Q4 2022	On Schedule
Operationally Complete	Q4 2024	Q4 2024	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$3,888	\$3,888
Right of Way	\$0	\$4,991	\$4,991
Construction	\$0	\$0	\$0
Total	\$0	\$8,879	\$8,879

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$3,888		\$3,888
Right of Way	\$0	\$0	\$0	\$4,991		\$4,991
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$0	\$8,879		\$8,879