

US 395/NSC Columbia to Freya
Project Information

PIN: 600015B

As of Date: March 2020

Region: Eastern

Regional Admin: M. Gribner

State Route: US 395

Current Status: Construction

Legislative Districts: 03, 04, 06, 07

Project Description

This project provides for the improvement of the North Spokane Corridor by constructing three lanes in each direction by grading, drainage, paving, structures, erosion control, traffic control, site preparation and other work.

Contractor: 009252 – ACME CONCRETE PAVING, INC. - \$8,217,202.56 - 5/14/18

Watch List Description

As of December 2019: This has a cost increase and a delay due to a significant quantity increase of contaminated soil removal.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q3 2019	Q4 2020	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$10,555	\$10,555
Total	\$0	\$10,555	\$10,555

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,000	\$4,555		\$10,555
Total	\$0	\$0	\$6,000	\$4,555		\$10,555