

**US 2/Francis Ave to Division Wye - Paving**
**Project Information**

PIN: 600229U	As of Date: September 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: US 2	
Current Status: Completed	Legislative Districts: 06

**Project Description**

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway including US 395 milepost 165.50 to 164.59. The basic safety features within the project limits shall be upgraded to maintain safehighway operations.

Contractor: 009063 -CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - \$1,623,862.56 - 04/14/2017

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2017	Q3 2017	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$299	\$299
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,143	\$2,131
<b>Total</b>	<b>\$0</b>	<b>\$2,442</b>	<b>\$2,430</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$299	\$0		\$299
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,131	\$0		\$2,131
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$2,430</b>	<b>\$0</b>		<b>\$2,430</b>