

US 2/Division Wye to Farwell Rd - Paving
Project Information

PIN: 600229Y As of Date: September 2019

Region: Eastern Regional Admin: M. Gribner

State Route: US 2

Current Status: Completed Legislative Districts: 06, 07

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 009400 - CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - \$2,528,496.00 - 04/22/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q4 2017	Late
Environmental Complete	Q4 2018	Q1 2019	Late
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$263	\$221
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,133	\$3,239
Total	\$0	\$3,396	\$3,460

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$221	\$0		\$221
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,239	\$0		\$3,239
Total	\$0	\$0	\$3,460	\$0		\$3,460