

SR 26/N Fork Palouse River Bridge - Special Repair
Project Information

PIN: 602613F	As of Date: April 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 26	
Current Status: Completed	Legislative Districts: 09

Project Description

Remove and replace bridge rail (both) and sidewalk repair as needed to preserve the structural integrity of the bridge.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2015	Q3 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q2 2017	Late
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$172	\$150
Right of Way	\$0	\$0	\$0
Construction	\$0	\$683	\$0
Total	\$0	\$854	\$150

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$150	\$0		\$150
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$150	\$0		\$150

US 195/N Fork Palouse River Bridge - Replace Rail

Project Information

PIN: 619503L
 Region: Eastern
 State Route: US 195
 Current Status: Completed
 Project Description
 North Fork Palouse River remove and replace concrete bridge rail.

As of Date: April 2020
 Regional Admin: M. Gribner
 Legislative Districts: 09

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2015	Q3 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2018	Q4 2017	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$88	\$67
Right of Way	\$0	\$0	\$0
Construction	\$0	\$172	\$167
Total	\$0	\$261	\$234

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$67	\$0		\$67
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$167	\$0		\$167
Total	\$0	\$0	\$234	\$0		\$234

US 195/N Fork Palouse River Bridge - Special Repair
Project Information

PIN: 619503M	As of Date: April 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: US 195	
Current Status: Completed	Legislative Districts: 09

Project Description

The concrete girder over piers 3 and 4 is exhibiting cracking, delamination and spalling. Repairs to the girder will extend the service life of the structure.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2015	Q3 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2017	Q2 2017	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$298	\$264
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,571	\$0
Total	\$0	\$1,869	\$264

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$264	\$0		\$264
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$264	\$0		\$264