

I-90/Medical Lake I/C to Geiger Field I/C - Reconstruction

Project Information

PIN: 609047C

As of Date: October 2019

Region: Eastern

Regional Admin: M. Gribner

State Route: I-90

Current Status: Completed

Legislative Districts: 06

Project Description

Increasing private and commercial development on the west plains between Spokane and Cheney adjacent to Interstate 90 has increased the traffic demands for the Medical Lake Interchange (Exit 272). Medical Lake Interchange is operating at level of service F during the peak hours. It is anticipated that level of service shall begin to degrade for the Geiger Field. Medical Lake Interchange was constructed in 1965 and Geiger Field Interchange was constructed in 1962. Design and reconstruct interchange at Medical Lake Exit 272.

Contractor: 009425 - N.A. DEGERSTROM, INC. - \$9,688,216.30 - 05/13/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2016	Q1 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete	Q1 2019	Q1 2019	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,700	\$1,700
Right of Way	\$0	\$1,216	\$1,216
Construction	\$0	\$12,939	\$12,939
Total	\$0	\$15,855	\$15,855

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,700		\$1,700
Right of Way	\$0	\$0	\$0	\$1,216		\$1,216
Construction	\$0	\$0	\$684	\$12,255		\$12,939
Total	\$0	\$0	\$684	\$15,171		\$15,855