

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
EA	CHAD SIMONSON	009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	Cpm Development Corporation	3,902,752.40	4,046,000.00	4,201,173.18	72.5	2.5
EA	CHAD SIMONSON	009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	Central Washington Asphalt, Inc.	7,930,426.75	8,887,511.35	9,540,343.37	65	-24
EA	CHAD SIMONSON	009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	Max J. Kuney Company	1,996,043.40	1,433,333.50	2,972,591.90	160	-10
EA	CHAD SIMONSON	009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	Cpm Development Corporation	1,700,755.90	1,922,922.00	2,112,199.79	45	0
EA	CHAD SIMONSON	009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	Power City Electric, Inc.	209,914.00	281,029.00	295,848.23	32	1
EA	CHAD SIMONSON	009354	STBG-021(023)	021	Sr 21, Keller Ferry Terminal And Pontoon Replaceme	01/30/2019	Imco General Construction, Inc.	4,738,614.00	4,038,058.00	4,227,183.10	82	0
EA	CHAD SIMONSON	009369	HSIP-0195(064)	195	Us 195, Thorpe Rd Intersection Improvement	02/21/2019	Shamrock Paving, Inc.	1,091,239.95	1,227,227.27	1,205,417.58	53.5	0
EA	CHAD SIMONSON	009375	STBG-0002(855)	002	Us 2, Colbert Rd To Westwood Rd Paving	03/14/2019	Cpm Development Corporation	4,015,998.45	4,606,606.60	4,450,077.87	79	7
EA	CHAD SIMONSON	009407	HSIP-9999(816)	020	Sr 20 Et Al, 2019 Eastern Region Chip Seal	04/16/2019	Central Washington Asphalt, Inc.	8,912,410.50	9,222,222.22	9,445,769.44	74	0
EA	CHAD SIMONSON	009410	STATE		Pv Hooper Landslide Emergency Repair	03/18/2019	Shamrock Paving, Inc.	620,901.50	480,000.00	484,697.61	22	0
EA	CHAD SIMONSON	009462	STATE	999	Us 395 / Nsc, Bnsf - 2nd Railroad Realignment	09/05/2019	Halme Construction, Inc.	29,219,201.71	26,443,011.99	22,201,793.17	373	183
EA	CHAD SIMONSON	009466	STATE	999	Pcc Railroad Structure Rehabilitation And Replacem	09/10/2019	Halme Construction, Inc.	1,238,982.00	1,713,482.08	1,667,108.75	52	5
EA	CHAD SIMONSON	009472	STATE	999	Pv Hooper Track Improvements	10/10/2019	Railworks Track Systems, Inc.	2,818,492.50	2,728,907.00	2,608,937.50	83	24.5
EA	CHAD SIMONSON	009502	FR00012		Washington State Rural Rail Rehabilita,	01/27/2020	Halme Construction, Inc.	8,664,666.70	9,184,032.25	3,844,978.55	160	84
EA	CHAD SIMONSON	009507	HSIP-0906(233)	090	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	02/11/2020	Northeast Electric, Llc	3,147,039.00	2,873,828.50	1,992,996.37	100	13
EA	CHAD SIMONSON	009509	STPF-0290(025)	290	Sr 290, Spokane River E Trent Br Replace Bridge	02/20/2020	Garco Construction, Inc.	18,428,247.34	20,149,777.00	4,417,917.04	880	790
EA	MARK ALLEN	009252	STATE	395	Us 395, Nsc - Columbia To Freya	06/05/2018	Acme Concrete Paving, Inc.	8,888,668.80	8,217,202.56	8,673,847.89	105	1
EA	MARK ALLEN	009400	SPTF-0002(845)	002	Us 2, Division Wye To Farwell Rd Paving	05/01/2019	Cpm Development Corporation	3,032,947.20	2,815,815.00	2,724,220.51	40	0

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
EA	MARK ALLEN	009426	STBG-1701(004)	021	Sr 21, W Fork San Poil Bridge-Replace Structure	05/21/2019	N.A. Degerstrom, Inc.	4,025,720.84	5,673,976.14	4,189,379.34	260	68
EA	MARK ALLEN	009505	RF-0906(236)	090	I-90 Sprague I/C To Argonne I/C Paving	02/05/2020	Shamrock Paving, Inc.	7,235,056.50	5,777,777.00	4,509,417.74	55	7
EA	MARK ALLEN	009518	HSIP-9999(825)	026	Sr 26, 2019-21 Er Regionwide Basic Safety-Signing	03/02/2020	Stripe Rite, Inc.	120,204.00	226,239.00	226,093.46	20	1
EA	MARK ALLEN	009526	NHPP-9999(843)	002	Us 2 Et Al, 2020 Eastern Region Chip Seal	04/13/2020	Central Washington Asphalt, Inc.	6,228,999.52	5,529,603.41	4,742,135.29	64	4
EA	MARK ALLEN, PE	009425	STATE	090	I-90, Medical Lake I/C-Reconstruction	05/29/2019	N.A. Degerstrom, Inc.	10,840,925.09	9,688,216.30	6,875,955.76	207	76.5
EA	MARK V. ALLEN	009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kuney Company	8,034,836.60	7,655,561.00	8,219,918.95	215	-9.5
EA	MARK V. ALLEN	009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Cpm Development Corporation	4,014,515.25	4,228,000.00	4,885,940.69	60	0
EA	Not Specified	009534	NHPE-0905(108)	090	I-90, Salnave Rd To Bnsf Rr Bridge Paving	05/13/2020	Shamrock Paving, Inc.	2,038,023.00	1,673,673.00	1,530,348.92	17	1
EA	Not Specified	009536	HSIP-0195(066)	195	Us 195, Install Shoulder Rumble Strip	05/13/2020	Specialized Pavement Marking Inc.	528,624.94	477,309.10	412,459.60	35	14
EA	Not Specified	009541	STATE	395	Us 395, Franklin Co Line To Lee Rd Sb Lanes - Pavi	05/13/2020	Central Washington Asphalt, Inc.	3,843,048.55	2,888,888.00	2,769,848.25	45	16
EA	Not Specified	009553	STATE		Er 2020 Strategic, Pavement Preservation Crack Sea	07/01/2020	Shamrock Paving, Inc.	743,886.00	922,922.00	888,778.95	30	9.5
EA	Not Specified	009569	HP-0906(217)		I-90, Barker Rd Interchange Improvement	07/17/2020	Cpm Development Corporation	3,454,368.00	3,398,398.00	2,528,576.70	55	16
EA	Not Specified	009579	STATE		Harvard Rd Interchange Improvement	09/11/2020	N.A. Degerstrom, Inc.	4,736,808.50	2,968,834.25	0.00	0	0
EA	TOM BRASCH	009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	Shamrock Paving, Inc.	1,659,932.00	1,421,494.00	1,390,858.45	30	0
EA	TOM BRASCH	009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improveme	05/23/2018	Cpm Development Corporation	2,807,089.79	2,959,959.00	3,253,479.68	87	7
EA	TOM BRASCH	009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	08/20/2018	Wm. Winkler Company	644,651.60	699,998.00	622,346.21	16	0
EA	TOM BRASCH	009352	HSIP-9999(795)	002	Us 2, Reardan To Espanola Rd Paving	01/10/2019	Shamrock Paving, Inc.	2,234,558.50	2,222,222.22	2,116,980.36	40	0
EA	TOM BRASCH	009434	STATE	090	I90, Spokane Area Traffic Volume Collection - Rebi	05/29/2019	Power City Electric, Inc.	211,454.00	221,754.00	221,912.10	15	7.5
EA	TOM BRASCH	009465	STBG1801(001)	090	Emergency Project: I-90 Mankas Rd Undercrossing Br	07/10/2016	Halme Construction, Inc.	569,133.00	515,091.18	534,700.42	21	5
FE	CARL VOGT	009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	24,079,470.00	24,079,471.00	194,083,185.66	1,325	536.5

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
FE	Not Specified	009521	STATE	525	Sr 525, Clinton Ferry Terminal Painting Preservati	05/29/2020	Panther Industrial Painting, Llc.	948,504.00	877,504.00	549,000.00	140	79
FE	TOM CASTOR	009318	STATE	525	Sr 525, Ferry Dock Rd. - Passenger Drop-Off And Ad	11/30/2018	Pacific Pile & Marine, L.P.	1,697,806.45	1,833,755.00	1,948,470.32	166	0
FE	TOM CASTOR	009443	STATE	999	Systemwide On-Call, Off-Shore Maintenance	06/20/2019	Pacific Pile & Marine, L.P.	1,436,243.00	1,351,743.00	1,212,916.38	0	0
FE	TOM CASTOR	009506	STATE	104	Sr 104, Kingston Ferry Terminal Slip 1 Bridge Seat	01/16/2020	Pacific Pile & Marine, L.P.	502,703.00	439,803.00	436,244.73	20	0
HQ	ERIC YATES	009280	STATE		Olympic Region Maintenance And Administration Faci	03/08/2019	Graham Contracting, Ltd.	47,665,000.00	47,999,000.00	34,064,513.60	0	0
HQ	Not Specified	009320	STATE		Bld, Dayton Ave Rhq Building - Renovation - Nwr	04/02/2019	J.R. Abbott Construction, Inc.	37,987,085.00	37,999,999.00	22,470,419.57	0	0
HQ	Not Specified	009456	STATE	999	Bldg, Tumwater Materials Lab Bldg Roof Replacement	07/16/2019	Construct, Inc.	1,434,650.00	1,348,000.00	1,374,125.93	75	-18
HQ	Not Specified	009461	STATE	999	Us12, White Pass Domestic Waterline Replacement -	08/02/2019	Nova Contracting, Inc.	430,000.00	479,000.00	535,686.91	30	-15
NC	BRIAN PEARSON	009323	NHPP-0097(166)	097	Us 97 Boundary Bridge Replacement Remove Fish Barr	12/12/2018	Whh Nisqually Federal Services, Llc	3,435,349.60	4,244,497.84	2,572,188.81	156.5	-80
NC	BRIAN PEARSON	009511	STBG-0097(187)		Us97a, Rock Slope Scaling	02/03/2020	Strider Construction Co., Inc.	651,846.25	660,265.20	712,218.70	25	0
NC	BRIAN PEARSON	009525	HSIP-9999(830)	097	Ncr 19-21, Weathering Steel Guardrail Rehabilitati	04/13/2020	Frank Gurney, Inc.	1,033,344.48	859,585.14	835,919.92	40	5
NC	BRIAN PEARSON	009528	HSIP0903(077)	090	I-90, Silica Rd To Adams Co Line Cable Barrier Upg	04/13/2020	Coral Construction Company	3,330,368.75	3,050,777.00	2,499,605.77	87	19
NC	BRIAN PEARSON	009544	STATE	002	Us 2 Et Al, Ncr Strategic Pavement Preservation 20	07/17/2020	Central Washington Asphalt, Inc.	711,827.85	604,773.95	511,893.85	11	11
NC	BRIAN PEARSON	009571	STATE		Us 97a, S Of Knapps Hill Tunnel Slope Stabilizatio	06/05/2020	Granite Construction Company	308,549.00	396,396.00	454,626.10	20	2
NC	JAMES REYNOLDS	009484	HSIP-0024(028)	024	Sr 24, Bench Rd Intersection Improvements	12/18/2019	Cameron-Reilly Llc	1,409,224.28	1,552,789.61	1,582,483.22	51	7
NC	JAMES REYNOLDS	009485	WFL-2015(006)	020	Sr 20, 7 Mi. W Of Rainy Pass Flood Deflection Berm	12/16/2019	Tiger Construction, Ltd.	693,537.54	497,730.00	382,197.20	0	0
NC	JAMES REYNOLDS	009487	NHPP-HSIP-0002(859)	002	Us 2, Eastside Of Stevens Pass Paving	12/17/2019	Interstate Concrete & Asphalt	3,447,180.19	3,053,997.31	2,638,763.60	40	5
NC	JAMES REYNOLDS	009500	STP-9999(826)	020	Sr 20 Et Al, Ncr Seal 2020	01/06/2020	Granite Construction	6,212,887.21	6,231,000.00	5,910,031.79	60	36

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
							Company					
NC	JAMES REYNOLDS	009524	HSIP-9999(827)	999	Ncr, Sign Update 19-21	03/20/2020	Construction Ahead, Inc. Db	397,803.00	424,783.00	180,710.00	0	0
NC	KEVIN WALIGORSKI	009387	STP-0155(021)	155	Sr155, Grand Coulee Bridge Upgrade Illumination	03/20/2019	Colvico, Inc.	315,003.00	242,086.00	242,653.00	30	5
NC	KEVIN WALIGORSKI	009427	STATE	097	Us 97a, Ped. Activated Warning System And Improvem	05/21/2019	Neppel Electrical & Controls, L L C	117,897.00	237,262.50	257,832.35	26.5	9
NC	Not Specified	009583	STATE		Us 2 / East Of Stevens Pass, Strategic Preservatio	08/28/2020	Granite Construction Company	556,018.65	307,703.00	0.00	0	0
NW	ALETA BORSCHOWA	009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	9,273,461.00	8,229,999.91	9,053,361.77	373	0
NW	ALETA BORSCHOWA	009213	NHPP-0901(492)	090	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	Acme Concrete Paving, Inc.	14,673,209.85	17,345,998.29	17,227,773.59	285	0
NW	CHRIS BROWN	007999	** -0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	0.00	1,089,700,002.00	1,464,706,858.41	1,733	-867
NW	DAVE LINDBERG	008952	NHPP-0053(974)	005	Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid	05/31/2017	Guy F. Atkinson Construction, Llc.	35,975,513.00	38,599,899.00	43,542,579.52	880	0
NW	EVELYN PAO	009459	STATE	405	I-90 Et Al, Ramp Meter Enhancement And Its	07/17/2019	Elcon Corporation	930,634.50	1,198,329.90	1,220,404.82	94	0
NW	GABE NG	009362	HIP-0542(047)	542	Sr 542, I-5 To Britton Road Paving & Ada Complianc	02/06/2019	Granite Construction Company	4,126,428.30	4,699,990.80	4,750,338.33	52	0
NW	GABE NG	009380	STATE	009	Sr 9, Tawes Cr & Two Tributaries To Tawes Cr - Fis	04/11/2019	Imco General Construction, Inc.	2,171,399.50	2,661,704.00	3,296,002.07	134	0
NW	HEIN TRINH/ BORSCHOWA	008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	122,021,315.41	120,105,661.15	130,303,495.37	914	-977
NW	JAMES HARPER	009357	NHPP-0018(043)	509	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	02/07/2019	Massana Construction, Inc.	9,526,689.00	9,030,006.20	8,740,700.35	242	-4
NW	JAMES HARPER	009413	STATE	099	Sr 99, Duwamish River Bridges Special Bridge Repai	05/02/2019	Kraemer North America, Llc.	1,179,627.00	1,848,838.00	2,019,128.63	65	25
NW	JAMES HARPER	009429	STATE	090	I-90, Eastgate To Sr 900 Corridor Improvements	06/19/2019	Guy F. Atkinson Construction, Llc.	50,573,965.39	46,898,047.00	19,782,080.23	385	277
NW	JIM SLAVICEK	009242	STATE	405	I-405, Renton To Bellevue Widening And Express Tol	10/01/2019	Flatiron West, Inc.-The Lane	710,000,000.00	704,975,000.00	94,306,527.26	1,905	1,587

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
NW	MARK SAWYER	009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials, Inc.	7,693,649.00	6,847,568.91	6,657,281.25	120	-89.5
NW	MARK SAWYER	009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	Imco General Construction, Inc.	372,591.00	410,000.00	786,256.18	0	0
NW	MARK SAWYER	009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	Graham Contracting, Ltd.	1,451,747.00	4,416,999.00	4,341,334.13	78	0
NW	MARK SAWYER	009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	Granite Construction Company	2,658,696.00	4,204,000.00	4,132,312.32	60	4
NW	MARK SAWYER	009321	WA-2017(007)(023)	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Ferry Te	01/08/2019	Imco General Construction, Inc.	42,177,499.27	47,948,009.30	38,143,293.54	525	141
NW	MARK SAWYER	009338	TIGER-WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Marine S	06/06/2019	Manson Construction Co.	27,660,430.00	26,418,348.00	13,132,214.30	380	116
NW	MARK SAWYER	009363	NHPP-0002(854)	002	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	02/22/2019	Granite Construction Company	11,398,101.00	11,870,667.00	11,648,265.39	145	23
NW	MARK SAWYER	009494	NHPP-0002(858)	002	Us 2, Eagle Falls Vic To Tye Creek Bridge Deck Ove	01/27/2020	Max J. Kuney Company	2,136,748.50	2,963,086.00	1,818,456.90	100	29.5
NW	MARK SAWYER, P.E.	009329	NHPP-0526(012)	526	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	12/26/2018	Granite Construction Company	1,919,332.30	2,315,896.00	2,266,671.33	55	10
NW	MELISSA AMBLER	009473	STATE	005	I-5, Bow Hill Sb Weigh Station Preservation	09/23/2019	Granite Construction Company	636,157.00	587,478.00	581,359.43	15	5
NW	MELISSA AMBLER	009523	STATE	011	Sr 11, Hoags Creek Fish Passage	03/16/2020	Tiger Construction, Ltd.	1,474,848.80	998,632.80	0.00	32	-3
NW	MELISSA AMBLER	009575	STATE	539	Sr 539, Four Mile Creek Mitigation Site	08/07/2020	Matia Contractors, Inc.	501,068.22	426,074.00	136,902.90	39	16
NW	MIKE ASKARIAN	008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	29,528,771.63	30,811,328.77	28,094,624.64	392	0
NW	MIKE ASKARIAN	009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	Midmountain Contractors, Inc.	6,271,738.50	8,989,475.00	8,320,497.95	223	0
NW	MIKE ASKARIAN	009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	Cpm Development Corporation	11,582,945.23	15,205,157.26	12,575,500.17	263	0
NW	MIKE ASKARIAN	009269	STBG-0202(059)	999	Sr 202, Evans Creek & Patterson Creek Fish Passage	04/24/2019	Hamilton Construction Co.	10,283,810.00	11,975,000.00	2,266,355.10	520	145
NW	MIKE ASKARIAN	009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	Titan Earthwork Llc	816,254.00	665,334.00	652,342.15	30	0
NW	MIKE ASKARIAN	009345	NHPP-0018(042)	018	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	01/09/2019	Tucci & Sons, Inc.	3,400,122.85	3,593,565.68	2,988,064.37	158	35

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
NW	MIKE ASKARIAN	009350	NHPP-0161(038)	161	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	01/09/2019	Tucci & Sons, Inc.	1,952,889.85	1,880,808.80	1,944,396.62	83	0
NW	MIKE ASKARIAN	009439	STATE	005	I-5, S 200th St On-Ramp To Sb I-5 Metered Shoulder	06/03/2019	Titan Earthwork Llc	897,305.00	866,688.00	644,533.49	25	0
NW	MIKE ASKARIAN	009476	STATE	090	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	10/03/2019	Road Construction Northwest, Inc.	780,474.50	646,162.00	598,567.59	45	0
NW	MIKE ASKARIAN	009489	STATE	005	I-5, Sea-Tac Nb Weigh Station 1 Weigh Station Pres	12/27/2019	Cpm Development Corporation	586,615.00	339,697.90	244,733.41	20	0
NW	MIKE ASKARIAN	009510	NHPP-0099(144)	099	Sr 99, Nb Duwamish River Bridge Select Grid Deck R	02/06/2020	C.A. Carey Corporation	626,328.00	897,273.00	587,487.45	40	-3
NW	MIKE ASKARIAN	009539	WAITINGONFED#	018	Sr 18, Wb Holder Creek Unstable Slope	03/06/2020	Klb Construction, Inc.	569,899.00	569,899.00	298,915.28	30	30
NW	MIKKEL LAMAY	009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	Kiewit Infrastructure West Co.	13,061,000.00	12,572,772.00	11,319,253.99	849	41
NW	MIKKEL LAMAY	009368	NHPP-0055(249)	005	I-5 & Sr 548, Tributaries To California Fish Passa	01/10/2020	Kiewit Infrastructure West Co.	4,201,342.78	8,460,000.00	6,821,909.71	496	256
NW	Not Specified	009437	STATE	999	Bldg, Spokane Street Smf Bldg 1 Roof Replacement -	07/01/2019	Good News Group Inc	479,468.00	490,865.00	543,614.82	0	0
NW	Not Specified	009493	STATE	005	I-5 & Sr 11 Padden Creek, - Fish Passage	08/28/2020	Granite Construction Company	20,998,063.00	24,491,800.00	0.00	0	0
NW	Not Specified	009520	STATE	202	I-90, Sr 202 To Snoqualmie Valley Trail Bridge Sei	03/10/2020	Massana Construction, Inc.	2,636,168.00	2,227,531.00	519,500.89	140	95
NW	Not Specified	009537	STATE	509	Sr 509, Sr 516 Vic To S 204th Demo 1	05/18/2020	Northwest Cascade, Inc.	498,002.00	341,818.00	174,220.00	51	-2
NW	Not Specified	009545	STP-0203(023)	203	Sr 203, Loutsis Creek Fish Passage	07/01/2020	Goodfellow Bros. Llc	4,901,331.00	3,789,651.50	1,007,845.50	60	14
NW	Not Specified	009549	HSIP-9999(820)	018	I-5 Et Al, Nwr Breakaway Cable Terminal Replacemen	07/01/2020	Petersen Brothers, Inc.	1,150,415.90	1,010,834.50	0.00	0	0
NW	Not Specified	009555	STATE		I-90, Wb Mount Baker Tunnel Restripe (Small Works	06/05/2020	Specialized Pavement Marking Inc.	331,730.30	323,435.50	277,348.53	45	21
NW	Not Specified	009557	HSIP-0000(861)	009	Us 2, Bickford Ave To Sr 9 Vic Median Barrier	06/11/2020	Construction Ahead, Inc. Dba	1,812,039.00	1,785,074.00	0.00	40	40
NW	Not Specified	009570	IM-0901(499)	099	I-90, Raging River Br To Bandera Vic Stormwater Re	08/07/2020	Northwest Construction, Inc.	1,015,663.00	1,082,222.00	0.00	0	0
NW	Not Specified	009576	STATE	509	Sr 509, Sr 516 Vic To S 204th St Demo 2	07/29/2020	Skycorp, Ltd	184,930.00	149,995.00	0.00	35	13
NW	PATRICK FULLER	009127	STATE	099	Sr 99, Awv Demolition Decommissioning &	06/21/2018	Kiewit Infrastructure West	83,803,960.00	93,749,999.00	105,135,665.99	999	269

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Surface St		Co.					
NW	PATRICK FULLER	009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	21,377,224.50	22,583,904.00	26,903,662.47	338	0
NW	ROBYN BOYD	009015	STATE	520	Sr 520, Montlake To Lake Washington I/C And Bridge	11/15/2018	Graham Contracting, Ltd.	389,859,194.71	455,349,888.00	116,335,848.36	1,492	1,074
NW	SHANE SPAHR	009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials, Inc.	2,049,679.05	1,885,439.45	1,750,272.12	65	0
NW	SHANE SPAHR	009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	Granite Construction Company	7,752,400.70	7,804,095.05	7,675,302.18	86	11
NW	SHANE SPAHR	009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	Graham Contracting, Ltd.	18,739,194.00	16,999,349.00	17,437,489.72	296	0
NW	SHANE SPAHR	009344	NHPP-0020(194)	020	Sr 20, Deception Pass And Canoe Pass Bridges Paint	01/31/2019	Eagle Industrial Painting, Llc	15,619,108.00	13,998,005.00	7,635,012.42	503	266
NW	SHANE SPAHR	009436	STPF-0530(030)	530	Sr 530, Sauk-Suiattle Confluence Ced Retrofit	05/31/2019	Trimaxx Construction, Inc.	1,804,200.50	1,811,798.25	1,718,755.00	60	0
NW	SHANE SPAHR	009488	STATE	009	Sr 9, Acme Vic To Mt Baker Highway Vic Virtual Wei	12/16/2019	Northeast Electric, Llc	358,026.90	329,848.00	354,464.39	28	19
NW	SHANE SPAHR	009499	STATE	009	Sr 9 Et Al, Strategic Pavement Preservation Mainte	01/16/2020	Construction Ahead, Inc. Dba	495,434.00	445,445.00	201,465.34	30	13
NW	SHARIF SHAKLAWUN	008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc.	205,000,000.00	115,899,599.00	115,828,307.44	1,022	0
NW	SHAWN NEIL WENDT	008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction,	3,149,607.00	2,987,786.00	3,119,090.46	180	0
NW	SHAWN NEIL WENDT	008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating, Inc.	5,365,090.65	4,995,036.50	7,496,148.51	359.5	-27.5
NW	SHAWN NEIL WENDT	009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	3,740,203.00	5,186,640.40	4,989,527.35	75	0
NW	SHAWN NEIL WENDT	009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials, Inc.	2,898,747.00	3,381,312.45	3,640,430.94	143	11
NW	SHAWN NEIL WENDT	009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	Liberty Maintenance, Inc.	27,318,728.47	30,851,133.05	32,812,749.08	415	28
NW	SHAWN NEIL WENDT	009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	03/01/2018	Northwest Construction, Inc.	883,258.00	914,277.00	977,107.57	38	0
NW	SHAWN NEIL	009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic -	04/02/2018	Cadman Materials, Inc.	5,615,116.00	6,954,955.60	7,042,925.36	126	-11

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
	WENDT				Paving &							
NW	SHAWN NEIL WENDT	009330	NHPP-0053(975)	104	I-5, Nb Sr 104 Vic To 164th St Sw I/C Paving & Ex	01/24/2019	Granite Construction Company	4,812,847.00	7,201,723.50	7,700,934.59	80	0
NW	SHAWN NEIL WENDT	009435	STATE	529	Sr 529, Steamboat Slough Mitigation Site	05/31/2019	Trimaxx Construction, Inc.	3,475,083.00	6,338,297.00	6,426,914.96	74	0
NW	SHAWN NEIL WENDT	009501	NHPP-0522(062)		Sr 522, I-5 To 61st Ave Ne Paving & Ada Compliance	04/01/2020	Titan Earthwork Llc	12,462,947.00	11,140,445.00	1,492,074.54	322	245
NW	SHAWN NEIL WENDT	009547	NHPP-0054(291)	526	I-5 & Sr 526, Sign Structure And Vms Replacements	05/18/2020	Northeast Electric, Llc	1,562,108.00	1,717,573.00	4,750.00	45	45
NW	SHAWN WENDT	009503	HSIP-0524(012)	524	Sr 524, Yew Way Railroad Crossing Improvements	02/06/2020	Award Construction, Inc.	665,457.00	743,729.10	361,928.60	28	1.5
NW	STEVE STRAND	008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	209,905,586.51	199,537,370.50	209,752,519.04	833	0
OL	BRIAN WHITEHOUSE	009133	STATE	005	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	Guy F. Atkinson Construction, Llc.	249,269,600.78	180,895,595.00	146,349,318.66	1,114	365
OL	BRIAN WHITEHOUSE	009297	STATE	510	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	Scarsella Bros., Inc.	32,593,625.20	25,935,935.35	21,945,363.30	375	59
OL	BRIAN WHITEHOUSE	009420	STATE	005	I-5, Olympia Congestion Management Management	04/26/2019	Northeast Electric, Llc	873,704.00	927,777.00	939,556.77	53	0
OL	BRIAN WHITEHOUSE	009458	NHPP-0052(217)	005	I-5 Over Pacific Ave Seismic Retrofit	08/15/2019	Massana Construction, Inc.	770,400.32	616,235.20	626,877.76	50	0
OL	CHUCK MEADE	008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co.	136,745,458.95	134,709,929.50	150,611,759.36	781.5	11.5
OL	DAN MCKERNAN	009447	STPF-0116(006)	116	Sr 116, Kilisut Harbor - Remove Fish Barrier	07/10/2019	Cascade Bridge Llc	8,669,852.00	9,087,681.00	8,616,422.87	321	50
OL	DAN MCKERNAN	009486	NHPP0101(375)	101	Us 101, Unnamed Tributary To Hoh River Remove Fish	01/10/2020	Interwest Construction, Inc.	1,094,851.00	1,113,405.00	990,192.79	60	7
OL	DAN MCKERNAN	009516	NHPP-0101-(361)	101	Bagley And Siebert Creeks-Remove Fish Barriers	04/01/2020	Scarsella Bros., Inc.	26,637,102.79	22,329,329.29	3,335,313.45	418	331
OL	GAIUS SANROY	008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California	161,750,871.00	121,575,000.00	122,848,383.92	1,121	0
OL	GAIUS SANROY	009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	Guy F. Atkinson Construction, Llc.	155,410,996.00	159,875,295.00	90,293,961.98	1,453	768
OL	GAUIS SANROY	009333	STATE	167	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	08/08/2019	Guy F. Atkinson Construction, Llc.	38,909,457.38	40,876,990.00	15,229,096.11	706	361

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
OL	JOHN ROMERO	008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti, Inc.	11,103,139.67	10,708,835.01	10,623,906.01	550	0
OL	JOHN ROMERO	009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	17,464,822.00	13,889,997.00	13,333,186.87	1,095	104
OL	JOHN ROMERO	009353	HSIP-0510(019)	510	Sr 510, Meridian Rd Se Roundabout And Paving	01/17/2019	Active Construction, Inc.	3,363,730.00	2,484,484.00	2,602,126.49	102	3
OL	JOHN ROMERO	009535	HSIP-0012(230)	012	Us 12, Anderson Rd Safety Improvement	05/13/2020	Rognlin'S, Inc.	1,476,311.00	1,105,000.00	859,980.15	50	10
OL	JOHN ROMERO	009548	STBG-0162(021)	162	96th St E To Orville Rd E-Paving And Ada	06/11/2020	Tucci & Sons, Inc.	2,538,039.00	1,998,027.95	871,252.89	55	21
OL	JON DEFFENBACHER	008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kuney Company	103,100,763.25	98,175,443.97	126,534,152.84	864	15
OL	KAREN BOONE	009360	STATE	107	Sr 107, Chehalis River Bridge Structural Rehabilit	02/21/2019	Rognlin'S, Inc.	18,112,214.50	19,530,453.40	14,365,250.82	312	20
OL	KAREN BOONE	009398	NHPP-0101(382)	101	Us 101, West Jefferson County Remove Fish Barriers	05/13/2019	Quigg Bros., Inc.	13,311,084.93	15,542,998.00	10,154,627.59	370	85.5
OL	KAREN BOONE	009430	NHPP-0101(383)	101	Us 101, N Of Sr 107 Stabilize Slope	05/30/2019	Rognlin'S, Inc.	5,936,429.50	6,650,000.00	8,068,602.44	166	48
OL	KAREN BOONE	009491	NHPP-0101(377)	101	Us 101, 5th St To S H St Paving And Ada Compliance	01/10/2020	Rognlin'S, Inc.	5,263,880.00	5,590,134.90	2,880,369.14	155	48.5
OL	LONE MOODY	009483	NHPP-0512(019)	512	Sr 512, Pacific Ave S To Canyon Rd E Paving And Br	12/11/2019	Tucci & Sons, Inc.	1,628,967.00	1,305,503.50	1,283,486.67	25	0
OL	LONE MOODY	009504	NHPP-0016(036)	016	Sr16, Snake Lake And Union Ave Vms Replacement	02/11/2020	Northeast Electric, Llc	486,704.00	432,110.00	393,557.40	15	6
OL	LONE MOODY	009515	STATE	007	Sr 512, I-5 To Sr 7 Eb Congestion Management	03/05/2020	Northeast Electric, Llc	395,876.00	406,736.00	44,224.43	36	36
OL	LONE MOODY	009532	SEC164-0410(068)	410	Sr 410, E Of Main Ave To W Of 166th Ave E - Instal	05/13/2020	Petersen Brothers, Inc.	442,886.00	384,622.86	0.00	0	0
OL	LONE MOODY	009560	NHPP-0161(040)	161	Sr 161, 31st Ave Sw Overpass Improvements	07/01/2020	Tucci & Sons, Inc.	395,079.00	381,218.25	0.00	0	0
OL	MARK FRYE	009450	STATE	167	Sr 509, Sr167 Completion Dem0 #3	06/10/2019	Skycorp, Ltd	216,319.00	87,464.00	72,973.00	15	4
OL	MARK FRYE	009517	STATE	167	Sr 509, Sr 167 Completion Demo #5	03/06/2020	Skycorp, Ltd	389,117.00	149,797.00	136,200.00	38	12
OL	MICHELE BRITTON	009371	STPF-9999(828)	999	Kitsap Area, Paving And Ada Compliance - 2019	02/19/2019	Tucci & Sons, Inc.	5,584,009.50	5,710,464.70	5,885,098.95	156	34.5
OL	MICHELE BRITTON	009409	STATE	305	Sr 305, Agate Pass Bridge Bridge Painting	04/24/2019	Champion Painting Specialty	10,577,150.00	8,015,044.00	7,917,820.52	272	63

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
OL	MICHELE BRITTON	009446	NHPP-0302(011)	302	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	07/09/2019	Granite Construction Company	8,936,411.37	10,055,978.60	7,131,893.78	327	83.5
OL	MICHELE BRITTON	009475	STATE		Sr 3, Chico Creek And Tributary Remove Fish Barrie	07/01/2020	Guy F. Atkinson Construction, Llc.	35,565,937.78	43,195,895.00	3,459,794.76	1,642	1,569
SC	ALEJANDRO SANGUINO	009451	NHPP-0395(113)	395	Us 395, Safety Corridor Improvements & E Elm Rd To	07/08/2019	Central Washington Asphalt, Inc.	11,888,331.88	12,195,888.85	11,552,849.95	167	-1
SC	ALEJANDRO SANGUINO	009512	NHPP-0012(246)	124	Us 12, Sr 124 To McNary Pool Eastbound-Paving	02/18/2020	Central Washington Asphalt, Inc.	1,189,743.95	687,231.85	626,341.06	20	12.5
SC	ALEJANDRO SANGUINO	009530	ER-2A02(001)	082	I-82, Sr 397 Interchange Eb - Bridge Repair	05/13/2020	Apollo, Inc.	472,371.00	437,784.60	336,358.46	35	9
SC	ALEJANDRO SANGUINO	009542	NHPP-0240(024)	240	Sr 240, Columbia Center Blvd. - Pedestrian Facilit	05/18/2020	Apollo, Inc.	1,123,715.00	997,040.15	0.00	0	0
SC	ALEX SANGUINO	009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kuney Company	8,723,599.32	9,467,594.50	10,071,520.65	371	0
SC	ALEX SANGUINO	009366	NHPP-0395(111)	395	Us 395, Pioneer Memorial Bridge - Bridge Painting	03/18/2019	Blastech Enterprises, Inc.	7,596,263.40	6,503,624.00	6,460,770.04	295	71
SC	JERRY WOOD	008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc.	197,988,768.70	177,144,342.66	200,759,755.16	1,137.5	0
SC	JERRY WOOD	009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
SC	JERRY WOOD	009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	Graham Contracting, Ltd.	17,143,690.34	13,999,349.00	13,079,008.56	465	63
SC	JERRY WOOD	009385	NHPP-0090(023)	090	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	04/08/2019	Max J. Kuney Company	16,398,303.31	14,801,298.50	13,081,610.64	275	35
SC	JERRY WOOD	009390	SHIP-0903(076)	090	I-90 & I-82, Ellensburg Vic To Vantage - Paving	03/26/2019	Interstate Concrete & Asphalt	6,276,163.00	5,558,319.00	5,473,072.72	99	0
SC	JERRY WOOD	009519	NHPP999(849)	012	Us 12 Et Al, Scr 2020 Region Wide Chip And Pavemen	03/05/2020	Interstate Concrete & Asphalt	3,560,028.40	2,900,004.60	1,400,224.00	75	8
SC	JERRY WOOD	009533	STATE	012	Us 12, White Pass Vicinity - Major Drainage Phase	05/13/2020	Krci Llc	1,010,381.27	895,634.00	815,736.36	60	15
SC	JERRY WOOD	009550	ER-2A03(00310)	410	Sr 410, Miner Creek Vicinity - Pavement Repair	06/11/2020	Granite Construction Company	214,796.00	252,252.00	223,700.55	15	3
SC	Not Specified	009406	STATE	012	Us 12, Nine Mile Hill To Frenchtown Vic Build New	05/13/2020	Guy F. Atkinson Construction, Llc.	108,510,000.00	113,995,875.00	9,644,881.94	0	0

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
SC	Not Specified	009495	STPF-HSIP-9999(848)	097	Us 97 Intersestion And Railroad Corssing Improvemen	01/10/2020	Northeast Electric, Llc	526,735.00	435,686.00	442,004.79	36	6
SC	SCOTT GOLBEK	008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc.	68,584,834.08	72,777,532.41	71,614,984.69	601	0
SC	SCOTT GOLBEK	009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	32,280,434.49	27,799,358.66	39,757,005.94	282	-30.5
SC	SCOTT GOLBEK	009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	Graham Contracting, Ltd.	5,896,872.00	4,799,336.00	4,943,856.69	156	-6
SC	SCOTT GOLBEK	009247	STATE	082	I-82, South Union Gap Interchange - Construct Ramp	12/06/2018	Hamilton Construction Co.	15,949,437.00	14,128,990.00	16,793,898.24	267	-306
SC	SCOTT GOLBEK	009319	NHPP-0901(496)	009	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	11/19/2018	Acme Concrete Paving, Inc.	19,742,159.00	21,274,148.25	20,778,183.60	251	20.5
SC	SCOTT GOLBEK	009558	STATE		I-90, Easton Hill To W Easton I/C Wb Replace Brid	06/05/2020	Selland Construction	11,872,309.80	11,139,189.75	1,653,814.56	180	135
SC	SCOTT GOLBEK	009588	STATE		I-90, Stampede Pass I/C Eb Replace Concrete Panels	08/10/2020	Graham Contracting, Ltd.	372,555.00	242,333.00	263,530.45	10	1
SW	COLIN NEWELL	009412	STBG-0006(025)	006	Sr 6, South Branch Fronia Creek And Fronia Creek -	04/23/2019	Stellar J. Corporation	1,385,282.84	1,383,884.20	1,391,706.97	75	-22
SW	COLIN NEWELL	009414	STBG-0006(024)	006	Sr 6, Salmon Creek Fish Passage	04/24/2019	Quigg Bros., Inc.	1,206,930.00	1,186,934.00	1,134,416.45	59	0
SW	COLIN NEWELL	009419	STBG-0506(004)	506	Sr 506, Lacamas Creek Bridge Replacement	04/24/2019	Farline Bridge, Incorporated	3,385,677.50	3,238,905.33	3,432,757.36	205	16
SW	COLIN NEWELL	009554	STBG-000(023)	006	Sr 6, Two Tributaries To Chehalis River Fish Passa	06/11/2020	Scarsella Bros., Inc.	6,616,804.70	6,447,023.58	302,144.91	242	193
SW	COLIN NEWELL	009563	STATE	006	Sr 6, Chehalis River Bridge To I-5 Pavement Rehab,	07/01/2020	C.A. Carey Corporation	2,955,299.49	1,839,956.96	1,430,419.75	30	3
SW	COLIN NEWELL	009565	ER-IM-2A01(001)		I-5, 13th St Bridge Replace Nb Span	07/01/2020	Farline Bridge, Incorporated	753,388.00	607,403.20	0.00	30	30
SW	DEVIN RECK	009453	NHPP-0500(024)	500	Sr 500, Burnt Bridge Creek To 4th Plain - Paving A	07/01/2019	Granite Construction Company	5,393,441.01	5,347,347.00	5,276,038.09	72	0
SW	FRANK GREEN	008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros., Inc.	10,929,950.60	10,930,002.00	10,891,962.10	540	0
SW	JOANNA LOWREY	009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	Royal Bridge Inc.	14,271,517.60	13,678,650.76	13,278,276.67	380	21
SW	JOANNA LOWREY	009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	Oregon State Bridge Construction,	4,952,426.20	5,010,135.15	5,166,189.91	253	0

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
SW	JOANNA LOWREY	009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	Lakeside Industries, Inc.	10,745,697.00	10,015,451.04	10,909,615.26	106	2.5
SW	JOANNA LOWREY	009479	STP-0433(011)	433	Sr 433, Lewis And Clark Bridge Upgrade Electrical	10/14/2019	Mill Plain Electric, Inc.	1,837,886.60	1,445,006.00	1,460,382.00	126	35
SW	JOANNA LOWREY	009527	NHPP-STP-0004(215)	004	Sr 4 And Sr 401, Us 101 To Kandoll Rd Vic And Us 1	04/01/2020	Granite Construction Company	2,882,175.37	2,555,255.00	1,148,439.72	43	6
SW	JOANNA LOWREY	009561	STATE	103	Sr 103, Us 101 To Stackpole Road Chip Seal	07/01/2020	Doolittle Construction, Llc	1,749,123.00	1,187,782.60	1,232,834.95	50	18
SW	JOANNA LOWREY	009564	IM-0052(218)		I-5, Cowlitz River Bridges Painting Painting	07/01/2020	Liberty Maintenance, Inc.	7,561,563.62	7,248,747.98	1,611,066.58	274	230
SW	MIKE BRIGGS	009394	NHPP-0014(084)	014	Sr 14, Se 164th Ave To Nw 6th Ave Paving	03/26/2019	Granite Construction Company	2,565,902.70	2,188,188.00	2,162,886.92	24	4.5
SW	MIKE BRIGGS	009432	NHOO-9999(812)	205	I-205 And I-5, Pavement Rehabilitation	06/04/2019	Granite Construction Company	2,803,263.70	3,307,307.00	3,599,386.68	86	0
SW	MIKE BRIGGS	009445	STATE	014	Sr 14, Wind River Rd Intersection Improvements	06/17/2019	Crestline Construction Company,	3,497,847.00	3,399,638.50	3,264,266.70	84	13.5
SW	MIKE BRIGGS	009464	NHPP-0051(311)	005	I-5, Ridgefield Weigh Station Preservation	08/08/2019	Granite Construction Company	710,087.90	939,939.00	907,507.83	21	7
SW	MIKE BRIGGS	009469	HSIP-0051(308)	500	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	09/30/2019	Mill Plain Electric, Inc.	4,544,384.60	4,794,902.00	4,715,644.16	258	0
SW	MIKE BRIGGS	009481	HSIP-0503(038)	502	Sr 503, Ne 154th St To Sr 502 Median Barrier	10/24/2019	Rotschy, Inc.	1,524,717.25	1,788,863.17	1,824,215.52	47	10.5
SW	MIKE BRIGGS	009556	HSIP-9999(834)	014	Sw Region Regionwide, Shoulder Rumble Strip Instal	07/01/2020	Construction Ahead, Inc. Dba	207,137.00	115,343.00	0.00	25	25
SW	MIKE BRIGGS	009562	STATE	014	Se 164th Ave I/C Replace Signals And Poles At Ramp	07/01/2020	Northeast Electric, Llc	115,599.00	99,506.00	0.00	0	0
SW	MIKE BRIGGS	009566	STATE		Satus Creek Bridge-Bridge Replacement	07/01/2020	Cascade Bridge Llc	4,573,429.90	4,878,807.80	115,541.10	169	134
SW	Not Specified	009574	NHPP-0014(082)	014	0.8 And 1.1 Miles W. Of Wind River Rd	08/14/2020	DW Not Applicable	985,709.00	900,437.95	0.00		
SW	Not Specified	009585	NHPP-0052(215)	506	I-5, Sr 506 To Rush Road Interchange Illumination	08/28/2020	Northeast Electric, Llc	1,192,490.00	794,931.00	0.00	0	0
SW	SUSAN FELL	009416	STATE	014	Sr 14, Access Improvements	04/24/2019	Thompson Bros. Excavating, Inc.	4,424,319.30	4,594,488.50	4,472,975.62	103	1
SW	SUSAN FELL	009529	STPF-0005(016)	005	I-5/ Woodland Vicinity, Horseshoe Lake Upgrade Pum	05/13/2020	Rotschy, Inc.	1,790,171.00	1,363,609.00	46,552.00	52	52

Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Contractor Name	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
SW	SUSAN FELL	009546	STATE		I-5, 0.5 Mile North Of Interstate Bridge To Ne 99t	06/05/2020	Tapani, Inc.	3,583,203.00	3,156,783.00	2,632,781.21	45	-9