

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
	009074	FTA(PFG)(5307)	Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	CARL VOGT	FE	24,079,470.00	24,079,471.00	194,083,185.66	1,325	536.5
	009280	STATE	Olympic Region Maintenance And Administration Faci	03/08/2019	Graham Contracting, Ltd.	ERIC YATES	HQ	47,665,000.00	47,999,000.00	34,064,513.60	0	0
	009320	STATE	Bld, Dayton Ave Rhq Building - Renovation - Nwr	04/02/2019	J.R. Abbott Construction, Inc.	Not Specified	HQ	37,987,085.00	37,999,999.00	22,470,419.57	0	0
	009410	STATE	Pv Hooper Landslide Emergency Repair	03/18/2019	Shamrock Paving, Inc.	CHAD SIMONSON	EA	620,901.50	480,000.00	484,697.61	22	0
	009475	STATE	Sr 3, Chico Creek And Tributary Remove Fish Barrie	07/01/2020	Guy F. Atkinson Construction, Llc.	MICHELE BRITTON	OL	35,565,937.78	43,195,895.00	3,459,794.76	1,642	1,569
	009501	NHPP-0522(062)	Sr 522, I-5 To 61st Ave Ne Paving & Ada Compliance	04/01/2020	Titan Earthwork Llc	SHAWN NEIL WENDT	NW	12,462,947.00	11,140,445.00	1,492,074.54	322	245
	009502	FR00012	Washington State Rural Rail Rehabilita,	01/27/2020	Halme Construction, Inc.	CHAD SIMONSON	EA	8,664,666.70	9,184,032.25	3,844,978.55	160	84
	009511	STBG-0097(187)	Us97a, Rock Slope Scaling	02/03/2020	Strider Construction Co., Inc.	BRIAN PEARSON	NC	651,846.25	660,265.20	712,218.70	25	0
	009546	STATE	I-5, 0.5 Mile North Of Interstate Bridge To Ne 99t	06/05/2020	Tapani, Inc.	SUSAN FELL	SW	3,583,203.00	3,156,783.00	2,632,781.21	45	-9
	009553	STATE	Er 2020 Strategic, Pavement Preservation Crack Sea	07/01/2020	Shamrock Paving, Inc.	Not Specified	EA	743,886.00	922,922.00	888,778.95	30	9.5
	009555	STATE	I-90, Wb Mount Baker Tunnel Restripe (Small Works	06/05/2020	Specialized Pavement Marking Inc.	Not Specified	NW	331,730.30	323,435.50	277,348.53	45	21
	009558	STATE	I-90, Easton Hill To W Easton I/C Wb Replace Brid	06/05/2020	Selland Construction	SCOTT GOLBEK	SC	11,872,309.80	11,139,189.75	1,653,814.56	180	135
	009564	IM-0052(218)	I-5, Cowlitz River Bridges Painting Painting	07/01/2020	Liberty Maintenance, Inc.	JOANNA LOWREY	SW	7,561,563.62	7,248,747.98	1,611,066.58	274	230
	009565	ER-IM-2A01(001)	I-5, 13th St Bridge Replace Nb Span	07/01/2020	Farline Bridge, Incorporated	COLIN NEWELL	SW	753,388.00	607,403.20	0.00	30	30
	009566	STATE	Satus Creek Bridge-Bridge Replacement	07/01/2020	Cascade Bridge Llc	MIKE BRIGGS	SW	4,573,429.90	4,878,807.80	115,541.10	169	134
	009569	HP-0906(217)	I-90, Barker Rd Interchange Improvement	07/17/2020	Cpm Development Corporation	Not Specified	EA	3,454,368.00	3,398,398.00	2,528,576.70	55	16
	009571	STATE	Us 97a, S Of Knapps Hill Tunnel Slope Stabilizatio	06/05/2020	Granite Construction Company	BRIAN PEARSON	NC	308,549.00	396,396.00	454,626.10	20	2
	009579	STATE	Harvard Rd Interchange Improvement	09/11/2020	N.A. Degerstrom, Inc.	Not Specified	EA	4,736,808.50	2,968,834.25	0.00	0	0
	009583	STATE	Us 2 / East Of Stevens Pass, Strategic Preservatio	08/28/2020	Granite Construction Company	Not Specified	NC	556,018.65	307,703.00	0.00	0	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
	009588	STATE	I-90, Stampede Pass I/C Eb Replace Concrete Panels	08/10/2020	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	372,555.00	242,333.00	263,530.45	10	1
002	009124	NHPP-0002(848)	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Cpm Development Corporation	MARK V. ALLEN	EA	4,014,515.25	4,228,000.00	4,885,940.69	60	0
002	009187	NHPP-0002(850)	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	Cpm Development Corporation	CHAD SIMONSON	EA	3,902,752.40	4,046,000.00	4,201,173.18	72.5	2.5
002	009311	HSIP-0906(233)	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	Power City Electric, Inc.	CHAD SIMONSON	EA	209,914.00	281,029.00	295,848.23	32	1
002	009352	HSIP-9999(795)	Us 2, Reardan To Espanola Rd Paving	01/10/2019	Shamrock Paving, Inc.	TOM BRASCH	EA	2,234,558.50	2,222,222.22	2,116,980.36	40	0
002	009363	NHPP-0002(854)	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	02/22/2019	Granite Construction Company	MARK SAWYER	NW	11,398,101.00	11,870,667.00	11,648,265.39	145	23
002	009375	STBG-0002(855)	Us 2, Colbert Rd To Westwood Rd Paving	03/14/2019	Cpm Development Corporation	CHAD SIMONSON	EA	4,015,998.45	4,606,606.60	4,450,077.87	79	7
002	009400	SPTF-0002(845)	Us 2, Division Wye To Farwell Rd Paving	05/01/2019	Cpm Development Corporation	MARK ALLEN	EA	3,032,947.20	2,815,815.00	2,724,220.51	40	0
002	009487	NHPP- HSIP-0002(859)	Us 2, Eastside Of Stevens Pass Paving	12/17/2019	Interstate Concrete & Asphalt	JAMES REYNOLDS	NC	3,447,180.19	3,053,997.31	2,638,763.60	40	5
002	009494	NHPP-0002(858)	Us 2, Eagle Falls Vic To Tye Creek Bridge Deck Ove	01/27/2020	Max J. Kune Company	MARK SAWYER	NW	2,136,748.50	2,963,086.00	1,818,456.90	100	29.5
002	009526	NHPP-9999(843)	Us 2 Et Al, 2020 Eastern Region Chip Seal	04/13/2020	Central Washington Asphalt, Inc.	MARK ALLEN	EA	6,228,999.52	5,529,603.41	4,742,135.29	64	4
002	009544	STATE	Us 2 Et Al, Ncr Strategic Pavement Preservation 20	07/17/2020	Central Washington Asphalt, Inc.	BRIAN PEARSON	NC	711,827.85	604,773.95	511,893.85	11	11
004	009527	NHPP- STP-0004(215)	Sr 4 And Sr 401, Us 101 To Kandoll Rd Vic And Us 1	04/01/2020	Granite Construction Company	JOANNA LOWREY	SW	2,882,175.37	2,555,255.00	1,148,439.72	43	6
005	008607	STATE	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kune Company	JON DEFFENBACHER	OL	103,100,763.25	98,175,443.97	126,534,152.84	864	15
005	008670	STATE	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co.	CHUCK MEADE	OL	136,745,458.95	134,709,929.50	150,611,759.36	781.5	11.5
005	008818	STATE&FED	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California	GAIUS SANJOY	OL	161,750,871.00	121,575,000.00	122,848,383.92	1,121	0
005	008952	NHPP-0053(974)	Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid	05/31/2017	Guy F. Atkinson Construction, Llc.	DAVE LINDBERG	NW	35,975,513.00	38,599,899.00	43,542,579.52	880	0
005	008991	ER-	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros., Inc.	FRANK GREEN	SW	10,929,950.60	10,930,002.00	10,891,962.10	540	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
		STPF-1605(001)										
005	008992	STATE	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	MIKE ASKARIAN	NW	29,528,771.63	30,811,328.77	28,094,624.64	392	0
005	009028	NHPP-0054(288)	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials, Inc.	MARK SAWYER	NW	7,693,649.00	6,847,568.91	6,657,281.25	120	-89.5
005	009133	STATE	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	Guy F. Atkinson Construction, Llc.	BRIAN WHITEHOUSE	OL	249,269,600.78	180,895,595.00	146,349,318.66	1,114	365
005	009157	STATE	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	Guy F. Atkinson Construction, Llc.	GAIUS SANROY	OL	155,410,996.00	159,875,295.00	90,293,961.98	1,453	768
005	009159	LOCAL	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	Imco General Construction, Inc.	MARK SAWYER	NW	372,591.00	410,000.00	786,256.18	0	0
005	009222	NHPP-0051(302)	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	Lakeside Industries, Inc.	JOANNA LOWREY	SW	10,745,697.00	10,015,451.04	10,909,615.26	106	2.5
005	009231	NHPP-0054(290)	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	Graham Contracting, Ltd.	SHANE SPAHR	NW	18,739,194.00	16,999,349.00	17,437,489.72	296	0
005	009235	NHPP-0053(976)	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	Midmountain Contractors, Inc.	MIKE ASKARIAN	NW	6,271,738.50	8,989,475.00	8,320,497.95	223	0
005	009368	NHPP-0055(249)	I-5 & Sr 548, Tributaries To California Fish Passa	01/10/2020	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	4,201,342.78	8,460,000.00	6,821,909.71	496	256
005	009420	STATE	I-5, Olympia Congestion Management Management	04/26/2019	Northeast Electric, Llc	BRIAN WHITEHOUSE	OL	873,704.00	927,777.00	939,556.77	53	0
005	009439	STATE	I-5, S 200th St On-Ramp To Sb I-5 Metered Shoulder	06/03/2019	Titan Earthwork Llc	MIKE ASKARIAN	NW	897,305.00	866,688.00	644,533.49	25	0
005	009458	NHPP-0052(217)	I-5 Over Pacific Ave Seismic Retrofit	08/15/2019	Massana Construction, Inc.	BRIAN WHITEHOUSE	OL	770,400.32	616,235.20	626,877.76	50	0
005	009464	NHPP-0051(311)	I-5, Ridgefield Weigh Station Preservation	08/08/2019	Granite Construction Company	MIKE BRIGGS	SW	710,087.90	939,939.00	907,507.83	21	7
005	009473	STATE	I-5, Bow Hill Sb Weigh Station Preservation	09/23/2019	Granite Construction Company	MELISSA AMBLER	NW	636,157.00	587,478.00	581,359.43	15	5
005	009489	STATE	I-5, Sea-Tac Nb Weigh Station 1 Weigh Station Pres	12/27/2019	Cpm Development Corporation	MIKE ASKARIAN	NW	586,615.00	339,697.90	244,733.41	20	0
005	009493	STATE	I-5 & Sr 11 Padden Creek, - Fish Passage	08/28/2020	Granite Construction Company	Not Specified	NW	20,998,063.00	24,491,800.00	0.00	0	0
005	009529	STPF-0005(016)	I-5/ Woodland Vicinity, Horseshoe Lake	05/13/2020	Rotschy, Inc.	SUSAN FELL	SW	1,790,171.00	1,363,609.00	46,552.00	52	52

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Upgrade Pum									
006	009412	STBG-0006(025)	Sr 6, South Branch Fronia Creek And Fronia Creek -	04/23/2019	Stellar J. Corporation	COLIN NEWELL	SW	1,385,282.84	1,383,884.20	1,391,706.97	75	-22
006	009414	STBG-0006(024)	Sr 6, Salmon Creek Fish Passage	04/24/2019	Quigg Bros., Inc.	COLIN NEWELL	SW	1,206,930.00	1,186,934.00	1,134,416.45	59	0
006	009554	STBG-000(023)	Sr 6, Two Tributaries To Chehalis River Fish Passa	06/11/2020	Scarsella Bros., Inc.	COLIN NEWELL	SW	6,616,804.70	6,447,023.58	302,144.91	242	193
006	009563	STATE	Sr 6, Chehalis River Bridge To I-5 Pavement Rehab,	07/01/2020	C.A. Carey Corporation	COLIN NEWELL	SW	2,955,299.49	1,839,956.96	1,430,419.75	30	3
007	009515	STATE	Sr 512, I-5 To Sr 7 Eb Congestion Management	03/05/2020	Northeast Electric, Llc	LONE MOODY	OL	395,876.00	406,736.00	44,224.43	36	36
008	008976	STATE	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti, Inc.	JOHN ROMERO	OL	11,103,139.67	10,708,835.01	10,623,906.01	550	0
009	009193	NHPP-9999(691)	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	Granite Construction Company	SHANE SPAHR	NW	7,752,400.70	7,804,095.05	7,675,302.18	86	11
009	009195	STPF-9999(806)	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	Granite Construction Company	MARK SAWYER	NW	2,658,696.00	4,204,000.00	4,132,312.32	60	4
009	009319	NHPP-0901(496)	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	11/19/2018	Acme Concrete Paving, Inc.	SCOTT GOLBEK	SC	19,742,159.00	21,274,148.25	20,778,183.60	251	20.5
009	009380	STATE	Sr 9, Tawes Cr & Two Tributaries To Tawes Cr - Fis	04/11/2019	Imco General Construction, Inc.	GABE NG	NW	2,171,399.50	2,661,704.00	3,296,002.07	134	0
009	009488	STATE	Sr 9, Acme Vic To Mt Baker Highway Vic Virtual Wei	12/16/2019	Northeast Electric, Llc	SHANE SPAHR	NW	358,026.90	329,848.00	354,464.39	28	19
009	009499	STATE	Sr 9 Et Al, Strategic Pavement Preservation Mainte	01/16/2020	Construction Ahead, Inc. Dba	SHANE SPAHR	NW	495,434.00	445,445.00	201,465.34	30	13
009	009557	HSIP-0000(861)	Us 2, Bickford Ave To Sr 9 Vic Median Barrier	06/11/2020	Construction Ahead, Inc. Dba	Not Specified	NW	1,812,039.00	1,785,074.00	0.00	40	40
011	009523	STATE	Sr 11, Hoags Creek Fish Passage	03/16/2020	Tiger Construction, Ltd.	MELISSA AMBLER	NW	1,474,848.80	998,632.80	0.00	32	-3
012	009170	STATE	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	5,896,872.00	4,799,336.00	4,943,856.69	156	-6
012	009406	STATE	Us 12, Nine Mile Hill To Frenchtown Vic Build New	05/13/2020	Guy F. Atkinson Construction, Llc.	Not Specified	SC	108,510,000.00	113,995,875.00	9,644,881.94	0	0
012	009519	NHPP999(849)	Us 12 Et Al, Scr 2020 Region Wide Chip And Pavemen	03/05/2020	Interstate Concrete & Asphalt	JERRY WOOD	SC	3,560,028.40	2,900,004.60	1,400,224.00	75	8

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
012	009533	STATE	Us 12, White Pass Vicinity - Major Drainage Phase	05/13/2020	Krci Llc	JERRY WOOD	SC	1,010,381.27	895,634.00	815,736.36	60	15
012	009535	HSIP-0012(230)	Us 12, Anderson Rd Safety Improvement	05/13/2020	Rognlin'S, Inc.	JOHN ROMERO	OL	1,476,311.00	1,105,000.00	859,980.15	50	10
014	009394	NHPP-0014(084)	Sr 14, Se 164th Ave To Nw 6th Ave Paving	03/26/2019	Granite Construction Company	MIKE BRIGGS	SW	2,565,902.70	2,188,188.00	2,162,886.92	24	4.5
014	009416	STATE	Sr 14, Access Improvements	04/24/2019	Thompson Bros. Excavating, Inc.	SUSAN FELL	SW	4,424,319.30	4,594,488.50	4,472,975.62	103	1
014	009445	STATE	Sr 14, Wind River Rd Intersection Improvements	06/17/2019	Crestline Construction Company,	MIKE BRIGGS	SW	3,497,847.00	3,399,638.50	3,264,266.70	84	13.5
014	009556	HSIP-9999(834)	Sw Region Regionwide, Shoulder Rumble Strip Instal	07/01/2020	Construction Ahead, Inc. Dba	MIKE BRIGGS	SW	207,137.00	115,343.00	0.00	25	25
014	009562	STATE	Se 164th Ave I/C Replace Signals And Poles At Ramp	07/01/2020	Northeast Electric, Llc	MIKE BRIGGS	SW	115,599.00	99,506.00	0.00	0	0
014	009574	NHPP-0014(082)	0.8 And 1.1 Miles W. Of Wind River Rd	08/14/2020	DW Not Applicable	Not Specified	SW	985,709.00	900,437.95	0.00		
016	009504	NHPP-0016(036)	Sr16, Snake Lake And Union Ave Vms Replacement	02/11/2020	Northeast Electric, Llc	LONE MOODY	OL	486,704.00	432,110.00	393,557.40	15	6
018	009345	NHPP-0018(042)	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	01/09/2019	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	3,400,122.85	3,593,565.68	2,988,064.37	158	35
018	009539	WAITINGONFED#	Sr 18, Wb Holder Creek Unstable Slope	03/06/2020	Klb Construction, Inc.	MIKE ASKARIAN	NW	569,899.00	569,899.00	298,915.28	30	30
018	009549	HSIP-9999(820)	I-5 Et Al, Nwr Breakaway Cable Terminal Replacemen	07/01/2020	Petersen Brothers, Inc.	Not Specified	NW	1,150,415.90	1,010,834.50	0.00	0	0
020	009344	NHPP-0020(194)	Sr 20, Deception Pass And Canoe Pass Bridges Paint	01/31/2019	Eagle Industrial Painting, Llc	SHANE SPAHR	NW	15,619,108.00	13,998,005.00	7,635,012.42	503	266
020	009407	HSIP-9999(816)	Sr 20 Et Al, 2019 Eastern Region Chip Seal	04/16/2019	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	8,912,410.50	9,222,222.22	9,445,769.44	74	0
020	009485	WFL-2015(006)	Sr 20, 7 Mi. W Of Rainy Pass Flood Deflection Berm	12/16/2019	Tiger Construction, Ltd.	JAMES REYNOLDS	NC	693,537.54	497,730.00	382,197.20	0	0
020	009500	STP-9999(826)	Sr 20 Et Al, Ncr Seal 2020	01/06/2020	Granite Construction Company	JAMES REYNOLDS	NC	6,212,887.21	6,231,000.00	5,910,031.79	60	36
021	009224	STPF-9999(784)	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	7,930,426.75	8,887,511.35	9,540,343.37	65	-24
021	009298	STATE	Sr 21, Curlew To Canada Flood Repair	08/20/2018	Wm. Winkler Company	TOM BRASCH	EA	644,651.60	699,998.00	622,346.21	16	0
021	009354	STBG-021(023)	Sr 21, Keller Ferry Terminal And Pontoon	01/30/2019	Imco General Construction,	CHAD SIMONSON	EA	4,738,614.00	4,038,058.00	4,227,183.10	82	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Replaceme		Inc.							
021	009426	STBG-1701(004)	Sr 21, W Fork San Poil Bridge-Replace Structure	05/21/2019	N.A. Degerstrom, Inc.	MARK ALLEN	EA	4,025,720.84	5,673,976.14	4,189,379.34	260	68
024	009484	HSIP-0024(028)	Sr 24, Bench Rd Intersection Improvements	12/18/2019	Cameron-Reilly Llc	JAMES REYNOLDS	NC	1,409,224.28	1,552,789.61	1,582,483.22	51	7
026	009518	HSIP-9999(825)	Sr 26, 2019-21 Er Regionwide Basic Safety-Signing	03/02/2020	Stripe Rite, Inc.	MARK ALLEN	EA	120,204.00	226,239.00	226,093.46	20	1
082	009038	NHPP-0822(139)	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	JERRY WOOD	SC	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
082	009058	NHPP-0823(068)	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kuney Company	ALEX SANGUINO	SC	8,723,599.32	9,467,594.50	10,071,520.65	371	0
082	009247	STATE	I-82, South Union Gap Interchange - Construct Ramp	12/06/2018	Hamilton Construction Co.	SCOTT GOLBEK	SC	15,949,437.00	14,128,990.00	16,793,898.24	267	-306
082	009530	ER-2A02(001)	I-82, Sr 397 Interchange Eb - Bridge Repair	05/13/2020	Apollo, Inc.	ALEJANDRO SANGUINO	SC	472,371.00	437,784.60	336,358.46	35	9
090	008127	STATE	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc.	JERRY WOOD	SC	197,988,768.70	177,144,342.66	200,759,755.16	1,137.5	0
090	008662	TIGER-2014(088)	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	HEIN TRINH/BORSCHOWA	NW	122,021,315.41	120,105,661.15	130,303,495.37	914	-977
090	008715	STATE	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc.	SCOTT GOLBEK	SC	68,584,834.08	72,777,532.41	71,614,984.69	601	0
090	009036	NHPP-0901(490)	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	SCOTT GOLBEK	SC	32,280,434.49	27,799,358.66	39,757,005.94	282	-30.5
090	009040	NHPP-0901(485)	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	SHAWN NEIL WENDT	NW	3,740,203.00	5,186,640.40	4,989,527.35	75	0
090	009213	NHPP-0901(492)	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	Acme Concrete Paving, Inc.	ALETA BORSCHOWA	NW	14,673,209.85	17,345,998.29	17,227,773.59	285	0
090	009214	NHPP-0902(450)	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	Graham Contracting, Ltd.	JERRY WOOD	SC	17,143,690.34	13,999,349.00	13,079,008.56	465	63
090	009264	NHPP-0901(484)	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	Max J. Kuney Company	CHAD SIMONSON	EA	1,996,043.40	1,433,333.50	2,972,591.90	160	-10
090	009385	NHPP-0090(023)	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	04/08/2019	Max J. Kuney Company	JERRY WOOD	SC	16,398,303.31	14,801,298.50	13,081,610.64	275	35
090	009390	SHIP-0903(076)	I-90 & I-82, Ellensburg Vic To Vantage -	03/26/2019	Interstate Concrete &	JERRY WOOD	SC	6,276,163.00	5,558,319.00	5,473,072.72	99	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Paving		Asphalt							
090	009425	STATE	I-90, Medical Lake I/C-Reconstruction	05/29/2019	N.A. Degerstrom, Inc.	MARK ALLEN, PE	EA	10,840,925.09	9,688,216.30	6,875,955.76	207	76.5
090	009429	STATE	I-90, Eastgate To Sr 900 Corridor Improvements	06/19/2019	Guy F. Atkinson Construction, Llc.	JAMES HARPER	NW	50,573,965.39	46,898,047.00	19,782,080.23	385	277
090	009434	STATE	I90, Spokane Area Traffic Volume Collection - Rebi	05/29/2019	Power City Electric, Inc.	TOM BRASCH	EA	211,454.00	221,754.00	221,912.10	15	7.5
090	009465	STBG1801(001)	Emergency Project: I-90 Mankas Rd Undercrossing Br	07/10/2016	Halme Construction, Inc.	TOM BRASCH	EA	569,133.00	515,091.18	534,700.42	21	5
090	009476	STATE	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	10/03/2019	Road Construction Northwest, Inc.	MIKE ASKARIAN	NW	780,474.50	646,162.00	598,567.59	45	0
090	009505	RF-0906(236)	I-90 Sprague I/C To Argonne I/C Paving	02/05/2020	Shamrock Paving, Inc.	MARK ALLEN	EA	7,235,056.50	5,777,777.00	4,509,417.74	55	7
090	009507	HSIP-0906(233)	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	02/11/2020	Northeast Electric, Llc	CHAD SIMONSON	EA	3,147,039.00	2,873,828.50	1,992,996.37	100	13
090	009528	HSIP0903(077)	I-90, Silica Rd To Adams Co Line Cable Barrier Upg	04/13/2020	Coral Construction Company	BRIAN PEARSON	NC	3,330,368.75	3,050,777.00	2,499,605.77	87	19
090	009534	NHPE-0905(108)	I-90, Salnave Rd To Bnsf Rr Bridge Paving	05/13/2020	Shamrock Paving, Inc.	Not Specified	EA	2,038,023.00	1,673,673.00	1,530,348.92	17	1
092	009186	STATE	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	Graham Contracting, Ltd.	MARK SAWYER	NW	1,451,747.00	4,416,999.00	4,341,334.13	78	0
096	009198	NHPP-0096(005)	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	04/02/2018	Cadman Materials, Inc.	SHAWN NEIL WENDT	NW	5,615,116.00	6,954,955.60	7,042,925.36	126	-11
097	009323	NHPP-0097(166)	Us 97 Boundary Bridge Replacement Remove Fish Barr	12/12/2018	Whh Nisqually Federal Services, Llc	BRIAN PEARSON	NC	3,435,349.60	4,244,497.84	2,572,188.81	156.5	-80
097	009427	STATE	Us 97a, Ped. Activated Warning System And Improvem	05/21/2019	Neppel Electrical & Controls, L L C	KEVIN WALIGORSKI	NC	117,897.00	237,262.50	257,832.35	26.5	9
097	009495	STPF-HSIP-9999(848)	Us 97 Intersestion And Railroad Corssing Improvem	01/10/2020	Northeast Electric, Llc	Not Specified	SC	526,735.00	435,686.00	442,004.79	36	6
097	009525	HSIP-9999(830)	Ncr 19-21, Weathering Steel Guardrail Rehabilitati	04/13/2020	Frank Gurney, Inc.	BRIAN PEARSON	NC	1,033,344.48	859,585.14	835,919.92	40	5
099	007999	**-0099(111/113)	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	CHRIS BROWN	NW	0.00	1,089,700,002.00	1,464,706,858.41	1,733	-867
099	009127	STATE	Sr 99, Awv Demolition Decommissioning & Surface St	06/21/2018	Kiewit Infrastructure West Co.	PATRICK FULLER	NW	83,803,960.00	93,749,999.00	105,135,665.99	999	269
099	009160	STATE	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	PATRICK FULLER	NW	21,377,224.50	22,583,904.00	26,903,662.47	338	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
099	009168	STBG-0099(137)	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	Liberty Maintenance, Inc.	SHAWN NEIL WENDT	NW	27,318,728.47	30,851,133.05	32,812,749.08	415	28
099	009256	NHPP-099(135)	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	Cpm Development Corporation	MIKE ASKARIAN	NW	11,582,945.23	15,205,157.26	12,575,500.17	263	0
099	009413	STATE	Sr 99, Duwamish River Bridges Special Bridge Repai	05/02/2019	Kraemer North America, Llc.	JAMES HARPER	NW	1,179,627.00	1,848,838.00	2,019,128.63	65	25
099	009510	NHPP-0099(144)	Sr 99, Nb Duwamish River Bridge Select Grid Deck R	02/06/2020	C.A. Carey Corporation	MIKE ASKARIAN	NW	626,328.00	897,273.00	587,487.45	40	-3
099	009570	IM-0901(499)	I-90, Raging River Br To Bandera Vic Stormwater Re	08/07/2020	Northwest Construction, Inc.	Not Specified	NW	1,015,663.00	1,082,222.00	0.00	0	0
101	009018	NHPP-0101(355)	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	JOHN ROMERO	OL	17,464,822.00	13,889,997.00	13,333,186.87	1,095	104
101	009398	NHPP-0101(382)	Us 101, West Jefferson County Remove Fish Barriers	05/13/2019	Quigg Bros., Inc.	KAREN BOONE	OL	13,311,084.93	15,542,998.00	10,154,627.59	370	85.5
101	009430	NHPP-0101(383)	Us 101, N Of Sr 107 Stabilize Slope	05/30/2019	Rognlin'S, Inc.	KAREN BOONE	OL	5,936,429.50	6,650,000.00	8,068,602.44	166	48
101	009486	NHPP0101(375)	Us 101, Unnamed Tributary To Hoh River Remove Fish	01/10/2020	Interwest Construction, Inc.	DAN MCKERNAN	OL	1,094,851.00	1,113,405.00	990,192.79	60	7
101	009491	NHPP-0101(377)	Us 101, 5th St To S H St Paving And Ada Compliance	01/10/2020	Rognlin'S, Inc.	KAREN BOONE	OL	5,263,880.00	5,590,134.90	2,880,369.14	155	48.5
101	009516	NHPP-0101-(361)	Bagley And Siebert Creeks-Remove Fish Barriers	04/01/2020	Scarsella Bros., Inc.	DAN MCKERNAN	OL	26,637,102.79	22,329,329.29	3,335,313.45	418	331
103	009561	STATE	Sr 103, Us 101 To Stackpole Road Chip Seal	07/01/2020	Doolittle Construction, Llc	JOANNA LOWREY	SW	1,749,123.00	1,187,782.60	1,232,834.95	50	18
104	009330	NHPP-0053(975)	I-5, Nb Sr 104 Vic To 164th St Sw I/C Paving & Ex	01/24/2019	Granite Construction Company	SHAWN NEIL WENDT	NW	4,812,847.00	7,201,723.50	7,700,934.59	80	0
104	009506	STATE	Sr 104, Kingston Ferry Terminal Slip 1 Bridge Seat	01/16/2020	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	502,703.00	439,803.00	436,244.73	20	0
107	009360	STATE	Sr 107, Chehalis River Bridge Structural Rehabilit	02/21/2019	Rognlin'S, Inc.	KAREN BOONE	OL	18,112,214.50	19,530,453.40	14,365,250.82	312	20
116	009447	STPF-0116(006)	Sr 116, Kilisut Harbor - Remove Fish Barrier	07/10/2019	Cascade Bridge Llc	DAN MCKERNAN	OL	8,669,852.00	9,087,681.00	8,616,422.87	321	50
124	009512	NHPP-0012(246)	Us 12, Sr 124 To Mcnary Pool Eastbound-Paving	02/18/2020	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	1,189,743.95	687,231.85	626,341.06	20	12.5
155	009387	STP-0155(021)	Sr155, Grand Coulee Bridge Upgrade Illumination	03/20/2019	Colvico, Inc.	KEVIN WALIGORSKI	NC	315,003.00	242,086.00	242,653.00	30	5



## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
161	009350	NHPP-0161(038)	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	01/09/2019	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	1,952,889.85	1,880,808.80	1,944,396.62	83	0
161	009560	NHPP-0161(040)	Sr 161, 31st Ave Sw Overpass Improvements	07/01/2020	Tucci & Sons, Inc.	LONE MOODY	OL	395,079.00	381,218.25	0.00	0	0
162	009548	STBG-0162(021)	96th St E To Orville Rd E-Paving And Ada	06/11/2020	Tucci & Sons, Inc.	JOHN ROMERO	OL	2,538,039.00	1,998,027.95	871,252.89	55	21
167	009333	STATE	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	08/08/2019	Guy F. Atkinson Construction, Llc.	GAUIS SANJOY	OL	38,909,457.38	40,876,990.00	15,229,096.11	706	361
167	009450	STATE	Sr 509, Sr167 Completion Dem0 #3	06/10/2019	Skycorp, Ltd	MARK FRYE	OL	216,319.00	87,464.00	72,973.00	15	4
167	009517	STATE	Sr 509, Sr 167 Completion Demo #5	03/06/2020	Skycorp, Ltd	MARK FRYE	OL	389,117.00	149,797.00	136,200.00	38	12
195	009369	HSIP-0195(064)	Us 195, Thorpe Rd Intersection Improvement	02/21/2019	Shamrock Paving, Inc.	CHAD SIMONSON	EA	1,091,239.95	1,227,227.27	1,205,417.58	53.5	0
195	009536	HSIP-0195(066)	Us 195, Install Shoulder Rumble Strip	05/13/2020	Specialized Pavement Marking Inc.	Not Specified	EA	528,624.94	477,309.10	412,459.60	35	14
202	008865	STPF-0202(055)	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating, Inc.	SHAWN NEIL WENDT	NW	5,365,090.65	4,995,036.50	7,496,148.51	359.5	-27.5
202	009520	STATE	I-90, Sr 202 To Snoqualmie Valley Trail Bridge Sei	03/10/2020	Massana Construction, Inc.	Not Specified	NW	2,636,168.00	2,227,531.00	519,500.89	140	95
203	009192	STBG-0203(022)	Sr 203, Langlois Creek Fish Passage	03/01/2018	Northwest Construction, Inc.	SHAWN NEIL WENDT	NW	883,258.00	914,277.00	977,107.57	38	0
203	009545	STP-0203(023)	Sr 203, Loutsis Creek Fish Passage	07/01/2020	Goodfellow Bros. Llc	Not Specified	NW	4,901,331.00	3,789,651.50	1,007,845.50	60	14
205	009432	NHOO-9999(812)	I-205 And I-5, Pavement Rehabilitation	06/04/2019	Granite Construction Company	MIKE BRIGGS	SW	2,803,263.70	3,307,307.00	3,599,386.68	86	0
240	009542	NHPP-0240(024)	Sr 240, Columbia Center Blvd. - Pedestrian Facilit	05/18/2020	Apollo, Inc.	ALEJANDRO SANGUINO	SC	1,123,715.00	997,040.15	0.00	0	0
290	009287	NHPP-0290(026)	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	Cpm Development Corporation	CHAD SIMONSON	EA	1,700,755.90	1,922,922.00	2,112,199.79	45	0
290	009509	STPF-0290(025)	Sr 290, Spokane River E Trent Br Replace Bridge	02/20/2020	Garco Construction, Inc.	CHAD SIMONSON	EA	18,428,247.34	20,149,777.00	4,417,917.04	880	790
291	009223	STPF-0291(024)	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	Shamrock Paving, Inc.	TOM BRASCH	EA	1,659,932.00	1,421,494.00	1,390,858.45	30	0
302	009446	NHPP-0302(011)	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	07/09/2019	Granite Construction Company	MICHELE BRITTON	OL	8,936,411.37	10,055,978.60	7,131,893.78	327	83.5
305	009409	STATE	Sr 305, Agate Pass Bridge Bridge Painting	04/24/2019	Champion Painting Specialty	MICHELE BRITTON	OL	10,577,150.00	8,015,044.00	7,917,820.52	272	63

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
395	009011	STATE	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kune Company	MARK V. ALLEN	EA	8,034,836.60	7,655,561.00	8,219,918.95	215	-9.5
395	009252	STATE	Us 395, Nsc - Columbia To Freya	06/05/2018	Acme Concrete Paving, Inc.	MARK ALLEN	EA	8,888,668.80	8,217,202.56	8,673,847.89	105	1
395	009258	HSIP-0395(109)	Us 395, Deer Park Corridor Intersection Improveme	05/23/2018	Cpm Development Corporation	TOM BRASCH	EA	2,807,089.79	2,959,959.00	3,253,479.68	87	7
395	009366	NHPP-0395(111)	Us 395, Pioneer Memorial Bridge - Bridge Painting	03/18/2019	Blastech Enterprises, Inc.	ALEX SANGUINO	SC	7,596,263.40	6,503,624.00	6,460,770.04	295	71
395	009451	NHPP-0395(113)	Us 395, Safety Corridor Improvements & E Elm Rd To	07/08/2019	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	11,888,331.88	12,195,888.85	11,552,849.95	167	-1
395	009541	STATE	Us 395, Franklin Co Line To Lee Rd Sb Lanes - Pavi	05/13/2020	Central Washington Asphalt, Inc.	Not Specified	EA	3,843,048.55	2,888,888.00	2,769,848.25	45	16
405	008811	STATE&FED	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc.	SHARIF SHAKLAWUN	NW	205,000,000.00	115,899,599.00	115,828,307.44	1,022	0
405	009242	STATE	I-405, Renton To Bellevue Widening And Express Tol	10/01/2019	Flatiron West, Inc.-The Lane	JIM SLAVICEK	NW	710,000,000.00	704,975,000.00	94,306,527.26	1,905	1,587
405	009459	STATE	I-90 Et Al, Ramp Meter Enhancement And Its	07/17/2019	Elcon Corporation	EVELYN PAO	NW	930,634.50	1,198,329.90	1,220,404.82	94	0
409	009184	STBG-0409(005)	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	Royal Bridge Inc.	JOANNA LOWREY	SW	14,271,517.60	13,678,650.76	13,278,276.67	380	21
410	009532	SEC164-0410(068)	Sr 410, E Of Main Ave To W Of 166th Ave E - Instal	05/13/2020	Petersen Brothers, Inc.	LONE MOODY	OL	442,886.00	384,622.86	0.00	0	0
410	009550	ER-2A03(00310)	Sr 410, Miner Creek Vicinity - Pavement Repair	06/11/2020	Granite Construction Company	JERRY WOOD	SC	214,796.00	252,252.00	223,700.55	15	3
433	009479	STP-0433(011)	Sr 433, Lewis And Clark Bridge Upgrade Electrical	10/14/2019	Mill Plain Electric, Inc.	JOANNA LOWREY	SW	1,837,886.60	1,445,006.00	1,460,382.00	126	35
500	009453	NHPP-0500(024)	Sr 500, Burnt Bridge Creek To 4th Plain - Paving A	07/01/2019	Granite Construction Company	DEVIN RECK	SW	5,393,441.01	5,347,347.00	5,276,038.09	72	0
500	009469	HSIP-0051(308)	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	09/30/2019	Mill Plain Electric, Inc.	MIKE BRIGGS	SW	4,544,384.60	4,794,902.00	4,715,644.16	258	0
502	009481	HSIP-0503(038)	Sr 503, Ne 154th St To Sr 502 Median Barrier	10/24/2019	Rotschy, Inc.	MIKE BRIGGS	SW	1,524,717.25	1,788,863.17	1,824,215.52	47	10.5
506	009419	STBG-0506(004)	Sr 506, Lacamas Creek Bridge Replacement	04/24/2019	Farline Bridge, Incorporated	COLIN NEWELL	SW	3,385,677.50	3,238,905.33	3,432,757.36	205	16
506	009585	NHPP-0052(215)	I-5, Sr 506 To Rush Road Interchange Illumination	08/28/2020	Northeast Electric, Llc	Not Specified	SW	1,192,490.00	794,931.00	0.00	0	0

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
508	009197	STPF-0508(010)	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	Oregon State Bridge Construction,	JOANNA LOWREY	SW	4,952,426.20	5,010,135.15	5,166,189.91	253	0
509	009357	NHPP-0018(043)	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	02/07/2019	Massana Construction, Inc.	JAMES HARPER	NW	9,526,689.00	9,030,006.20	8,740,700.35	242	-4
509	009537	STATE	Sr 509, Sr 516 Vic To S 204th Demo 1	05/18/2020	Northwest Cascade, Inc.	Not Specified	NW	498,002.00	341,818.00	174,220.00	51	-2
509	009576	STATE	Sr 509, Sr 516 Vic To S 204th St Demo 2	07/29/2020	Skycorp, Ltd	Not Specified	NW	184,930.00	149,995.00	0.00	35	13
510	009297	STATE	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	Scarsella Bros., Inc.	BRIAN WHITEHOUSE	OL	32,593,625.20	25,935,935.35	21,945,363.30	375	59
510	009353	HSIP-0510(019)	Sr 510, Meridian Rd Se Roundabout And Paving	01/17/2019	Active Construction, Inc.	JOHN ROMERO	OL	3,363,730.00	2,484,484.00	2,602,126.49	102	3
512	009483	NHPP-0512(019)	Sr 512, Pacific Ave S To Canyon Rd E Paving And Br	12/11/2019	Tucci & Sons, Inc.	LONE MOODY	OL	1,628,967.00	1,305,503.50	1,283,486.67	25	0
518	009078	STATE	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	ALETA BORSCHOWA	NW	9,273,461.00	8,229,999.91	9,053,361.77	373	0
520	008625	BR-NHPP-0520(053)	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	STEVE STRAND	NW	209,905,586.51	199,537,370.50	209,752,519.04	833	0
520	009015	STATE	Sr 520, Montlake To Lake Washington I/C And Bridge	11/15/2018	Graham Contracting, Ltd.	ROBYN BOYD	NW	389,859,194.71	455,349,888.00	116,335,848.36	1,492	1,074
522	008830	STATE	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction,	SHAWN NEIL WENDT	NW	3,149,607.00	2,987,786.00	3,119,090.46	180	0
524	009503	HSIP-0524(012)	Sr 524, Yew Way Railroad Crossing Improvements	02/06/2020	Award Construction, Inc.	SHAWN WENDT	NW	665,457.00	743,729.10	361,928.60	28	1.5
525	009318	STATE	Sr 525, Ferry Dock Rd. - Passenger Drop-Off And Ad	11/30/2018	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	1,697,806.45	1,833,755.00	1,948,470.32	166	0
525	009321	WA-2017(007)(023)	Sr 525, Mukilteo Ferry Terminal (Phase 2) Ferry Te	01/08/2019	Imco General Construction, Inc.	MARK SAWYER	NW	42,177,499.27	47,948,009.30	38,143,293.54	525	141
525	009338	TIGER-WA-2017-007	Sr 525, Mukilteo Ferry Terminal (Phase 2) Marine S	06/06/2019	Manson Construction Co.	MARK SAWYER	NW	27,660,430.00	26,418,348.00	13,132,214.30	380	116
525	009521	STATE	Sr 525, Clinton Ferry Terminal Painting Preservati	05/29/2020	Panther Industrial Painting, Llc.	Not Specified	FE	948,504.00	877,504.00	549,000.00	140	79
526	009053	NHPP-0526(011)	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials, Inc.	SHAWN NEIL WENDT	NW	2,898,747.00	3,381,312.45	3,640,430.94	143	11
526	009329	NHPP-0526(012)	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	12/26/2018	Granite Construction Company	MARK SAWYER, P.E.	NW	1,919,332.30	2,315,896.00	2,266,671.33	55	10

## Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
526	009547	NHPP-0054(291)	I-5 & Sr 526, Sign Structure And Vms Replacements	05/18/2020	Northeast Electric, Llc	SHAWN NEIL WENDT	NW	1,562,108.00	1,717,573.00	4,750.00	45	45
529	009435	STATE	Sr 529, Steamboat Slough Mitigation Site	05/31/2019	Trimaxx Construction, Inc.	SHAWN NEIL WENDT	NW	3,475,083.00	6,338,297.00	6,426,914.96	74	0
530	009143	STPF0530(027)	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	13,061,000.00	12,572,772.00	11,319,253.99	849	41
530	009179	STATE	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials, Inc.	SHANE SPAHR	NW	2,049,679.05	1,885,439.45	1,750,272.12	65	0
530	009436	STPF-0530(030)	Sr 530, Sauk-Suiattle Confluence Ced Retrofit	05/31/2019	Trimaxx Construction, Inc.	SHANE SPAHR	NW	1,804,200.50	1,811,798.25	1,718,755.00	60	0
539	009575	STATE	Sr 539, Four Mile Creek Mitigation Site	08/07/2020	Matia Contractors, Inc.	MELISSA AMBLER	NW	501,068.22	426,074.00	136,902.90	39	16
542	009362	HIP-0542(047)	Sr 542, I-5 To Britton Road Paving & Ada Complianc	02/06/2019	Granite Construction Company	GABE NG	NW	4,126,428.30	4,699,990.80	4,750,338.33	52	0
599	009299	STATE	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	Titan Earthwork Llc	MIKE ASKARIAN	NW	816,254.00	665,334.00	652,342.15	30	0
999	009269	STBG-0202(059)	Sr 202, Evans Creek & Patterson Creek Fish Passage	04/24/2019	Hamilton Construction Co.	MIKE ASKARIAN	NW	10,283,810.00	11,975,000.00	2,266,355.10	520	145
999	009371	STPF-9999(828)	Kitsap Area, Paving And Ada Compliance - 2019	02/19/2019	Tucci & Sons, Inc.	MICHELE BRITTON	OL	5,584,009.50	5,710,464.70	5,885,098.95	156	34.5
999	009437	STATE	Bldg, Spokane Street Smf Bldg 1 Roof Replacement -	07/01/2019	Good News Group Inc	Not Specified	NW	479,468.00	490,865.00	543,614.82	0	0
999	009443	STATE	Systemwide On-Call, Off-Shore Maintenance	06/20/2019	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	1,436,243.00	1,351,743.00	1,212,916.38	0	0
999	009456	STATE	Bldg, Tumwater Materials Lab Bldg Roof Replacement	07/16/2019	Construct, Inc.	Not Specified	HQ	1,434,650.00	1,348,000.00	1,374,125.93	75	-18
999	009461	STATE	Us12, White Pass Domestic Waterline Replacement -	08/02/2019	Nova Contracting, Inc.	Not Specified	HQ	430,000.00	479,000.00	535,686.91	30	-15
999	009462	STATE	Us 395 / Nsc, Bnsf - 2nd Railroad Realignment	09/05/2019	Halme Construction, Inc.	CHAD SIMONSON	EA	29,219,201.71	26,443,011.99	22,201,793.17	373	183
999	009466	STATE	Pcc Railroad Structure Rehabilitation And Replacem	09/10/2019	Halme Construction, Inc.	CHAD SIMONSON	EA	1,238,982.00	1,713,482.08	1,667,108.75	52	5
999	009472	STATE	Pv Hooper Track Improvements	10/10/2019	Railworks Track Systems, Inc.	CHAD SIMONSON	EA	2,818,492.50	2,728,907.00	2,608,937.50	83	24.5
999	009524	HSIP-9999(827)	Ncr, Sign Update 19-21	03/20/2020	Construction Ahead, Inc.	JAMES REYNOLDS	NC	397,803.00	424,783.00	180,710.00	0	0

### Active Contracts - Sorted by State Route

State Route	Contract Number	Federal Aid Number	Contract Title	Execution Date	Contractor Name	WSDOT Engineer Name	Region	Engineers Estimate Amount	Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Db							