

SR 104/Paradise Bay-Shine Road - Intersection Safety Improvement

Project Information

PIN: 310401D As of Date: February 2024
 Region: Olympic Regional Admin: S. Roark
 State Route: SR 104
 Current Status: Construction Legislative Districts: 24

Project Description

The intersection of SR 104/Shine Road is an Intersection Analysis Location (IAL) for the year 2016. 90% of the crashes at this intersection were entering at angle type crashes from Paradise Road. This project will provide intersection control which has the potential to increase traffic safety.

Contractor: XE3502 - INTERWEST CONSTRUCTION, INC. - \$4,977,767.42 - 03/20/2024

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete	Q3 2021	Q4 2023	Late
Right of Way Complete	Q3 2021		
Contract Advertisement	Q4 2021	Q1 2024	Late
Operationally Complete	Q3 2022	Q4 2024	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$647	\$2,764
Right of Way	\$0	\$195	\$0
Construction	\$0	\$3,764	\$5,756
Total	\$0	\$4,606	\$8,520

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,166	\$1,598		\$2,764
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,756	\$0		\$5,756
Total	\$0	\$0	\$6,922	\$1,598		\$8,520