

Advertised Projects

Connecting Washington, Nickel, and TPA Projects Advertised in 2019 and 2018

This detailed report describes Connecting Washington, Nickel, and TPA projects that have been advertised in the prior month. This monthly count of advertised projects may differ from quarterly Gray Notebook reporting. Some projects reported here may be part of larger projects on a corridor, and phases of a larger project may have already been reported in the Gray Notebook as advertised.

Project Title	Revenue Package	On time*	Advertisement Date	Contractor	Proposed Operationally Complete Date	Award Amount
SR 14 Access Improvements (Clark) 401418I	2015 Connecting Washington	✓	3/4/2019	Pending	8/30/2020	Pending
SR 167/I-5 to SR 509 - Stage 1A (Pierce) 316708T	2015 Connecting Washington	✓	3/1/2019	Pending	4/5/2021	Pending
No Nickel, TPA, or Connecting Washington projects advertised in February.						
I-90/Bullfrog Rd Vic to Cle Elum Vic - Replace/Rehab Concrete (Kittitas) 509027T	2003 Nickel Package	✓	1/28/2019	Pending	11/20/2020	Pending
I-90/Keechelus Dam to Stampede Pass Phase 2F-Fencing 2A (Kittitas) 509092F	2005 TPA Package	✓	1/14/2019	Pending	10/30/2019	Pending
I-405/Renton to Bellevue - Corridor Wining & ETL (Stage 2) (King) 140504N	2015 Connecting Washington	✓	1/7/2019	Pending	12/31/2024	Pending
US 2/Corridor Improvements (Snohomish) 100210K	2015 Connecting Washington	Early	12/10/2018	Pending	10/3/2019	Pending
SR 107/Chehalis River Bridge - Structural Rehabilitation (Grays Harbor) 310702B	2015 Connecting Washington	✓	12/10/2018	Pending	1/15/2020	Pending
SR 99/Alaskan Way and Elliott Way Surface Street Restoration (King) 809936X	2003 Nickel / TPA Combined		11/26/2018	Pending	1/17/2023	Pending
No Nickel, TPA, or Connecting Washington projects advertised in October.						

No Nickel, TPA, or Connecting Washington projects advertised in September.						
No Nickel, TPA, or Connecting Washington projects advertised in August.						
Olympic Region Maintenance and Administration Facility (King) 8888990 (DB)	2015 Connecting Washington	✓	7/12/2018	Pending	3/10/2021	Pending
I-82/South Union Gap Interchange - Construct Ramps (Yakima) 508209U (DB)	2015 Connecting Washington	Early	7/30/2018	Pending	10/31/2019	Pending
I-5/SR 510 Interchange - Reconstruct Interchange (Thurston) 300502C	2015 Connecting Washington	✓	7/9/2018	Scarsella Bros., Inc.	12/30/2020	\$25.9M
I-90/Keechelus Dam to Stampede Pass Phase 2E-Roadside Restoration Ph 2A (Kittitas) 509092E	2005 TPA Package	Early	7/2/2018	Pending	10/29/2021	Pending
US 101/Lynch Road - Safety Improvements (Mason) 310103G	2015 Connecting Washington	✓	6/18/2018	Rognlin's, Inc.	10/8/2018	\$1.8M
No Nickel, TPA, or Connecting Washington projects advertised in May.						
No Nickel, TPA, or Connecting Washington projects advertised in April.						

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated on April 1, 2019.