

## Operationally Complete Projects

Connecting Washington, Nickel, and TPA Projects Operationally Complete in 2019 and 2018

This detailed report describes Connecting Washington, Nickel, and TPA projects that have been completed in the prior month. This monthly count of operationally complete projects may differ from quarterly Gray Notebook reporting because some projects are included here at the time they are completed, even though they may be part of a larger project that is yet to be completed.

Project Title	Revenue Package	On time*	Operationally Complete Date
No Nickel, TPA, or Connecting Washington projects operationally complete in March.			
I-405/SR 167 Interchange - Direct Connector (Stage 1) (King) 140504K	2015 Connecting Washington	✓	2/19/2019
SR 518/Des Moines Memorial Drive - Interchange Improvements (King) 151801K	2015 Connecting Washington	Late	1/11/2019
No Nickel, TPA, or Connecting Washington projects operationally complete in December.			
I-5/Chamber Way Bridge - Emergency Repair and Replacement (Lewis) 400516E	2015 Connecting Washington	✓	11/1/2018
US 101/Lynch Road - Safety Improvements (Mason) 310103G	2015 Connecting Washington	✓	11/2/2018
I-405/SR 167 Interchange Catch Basins - Drainage Repair (King) 140504P	2015 Connecting Washington	Early	11/12/2018
I-5/M St to Portland Ave - HOV (Pierce) 300509M	2003 Nickel /2005 TPA	Late	11/16/2018
I-5/NB S 260th St to Duwamish River Bridge - Concrete Pavement Rehab (King) 100506G	2003 Nickel	✓	10/5/2018
I-5/Portland Ave to Port of Tacoma Rd - NB HOV (Pierce) 300509N	2003 Nickel / TPA Combined	✓	10/15/2018
US 395/NSC Freya St - Structures (Spokane) 600016A	2004 Nickel / TPA Combined	✓	10/8/2018
US 195/Colfax to Spangle - Add Passing Lanes - Phase 2 (Spokane, Whitman) 619504H	2015 Connecting Washington	✓	10/18/2018
No Nickel, TPA, or Connecting Washington projects operationally complete in September.			
I-5/Mounts Rd to Center Dr - Auxiliary Lane Extension (Pierce) 300502T	2015 Connecting Washington	Late	8/22/2018

No Nickel, TPA, or Connecting Washington projects operationally complete in July.			
SR 20/Sharpes Corner Vicinity - Improvements (Skagit) 102029K	2015 Connecting Washington	✓	6/23/2018
No Nickel, TPA, or Connecting Washington projects operationally complete in May.			
No Nickel, TPA, or Connecting Washington projects operationally complete in April.			

\*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated on April 1,  
2019.