

**SR 21/South of Republic - Gold Creek Bridge Emergent Repair**
**Project Information**

PIN: 602114D	As of Date: September 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Completed	Legislative Districts: 07

**Project Description**

West Fork San Poil River Bridge 21/321 emergent roadway repair, installation of Bailey Bridge, and scour repair at bridge abutments to restore minimal service. Flooding critically scoured structure causing sufficient structural damage to warrant replacement of the structure.

Contractor: 009426 – N.A. Degerstrom, Inc. - \$5,673,976.14 - 5/6/19

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete			
Right of Way Complete	Q1 2019	Q1 2019	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$908	\$908
Right of Way	\$0	\$72	\$213
Construction	\$0	\$7,732	\$7,732
Total	\$0	\$8,712	\$8,852

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$908	\$0		\$908
Right of Way	\$0	\$0	\$213	\$0		\$213
Construction	\$0	\$0	\$7,732	\$0		\$7,732
Total	\$0	\$0	\$8,852	\$0		\$8,852