Washington State Department of Transportation

US 2/WB I-5 Interchange to SR 204 Interchange - Paving

Project Information	
PIN: 100201P	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: US 2	
Current Status: Completed	Legislative Districts: 38, 44

Project Description

This project will mill and fill US 2 between MP 0.04 to 2.47,with HMA including several bridges and ramps.

Contractor: 009183 – LAKESIDE INDUSTRIES, INC. $7,664,771.74 - 2/7/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q4 2018	Q2 2019	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$241	$241
Right of Way	$0	$0	$0
Construction	$0	$8,364	$8,364
Total	$0	$8,605	$8,605

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$241	$0		$241
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$8,364	$0		$8,364
Total	$0	$0	$8,605	$0		$8,605

Project Web Site: https://www.wsdot.wa.gov/projects/us2/i5tobickfordavevicpave/home

Washington State Department of Transportation

US 2/Ebey Slough Vic. to Bickford Ave Vic - Paving

Project Information	
PIN: 100210G	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: US 2	
Current Status: Completed	Legislative Districts: 44

Project Description

This project will resurface US 2 from MP 2.00 to MP 3.80 with 0.15ft HMA. The project will include updating sidewalk ramps, a roadway delineation and strips to current WSDOT requirements. Required safety work will be performed as needed.

Contractor: 009183 – LAKESIDE INDUSTRIES, INC. $1,878,219.36 - 2/7/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q4 2018	Q2 2019	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$194	$194
Right of Way	$0	$0	$0
Construction	$0	$2,907	$2,907
Total	$0	$3,101	$3,101

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$194	$0		$194
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$2,907	$0	$0		$2,907
Total	$0	$2,907	$194	$0		$3,101

Project Web Site: https://www.wsdot.wa.gov/projects/us2/i5tobickfordavevicpave/home