Washington State Department of Transportation

SR 20/Collins Road Vic to SR 9 - Paving

Project Information	
PIN: 102047A	As of Date: June 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 20	
Current Status: Completed	Legislative Districts: 39

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement. Signs will be replaced as needed. Pedestrian facilities will be brought up to ADA standards.

Contractor: 009073 - LAKESIDE INDUSTRIES, INC. - $1,535,746.42 - 4/21/17

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2017	Q4 2017	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$126	$85
Right of Way	$0	$0	$0
Construction	$0	$1,799	$1,615
Total	$0	$1,925	$1,700

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$85	$0		$85
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,615	$0		$1,615
Total	$0	$0	$1,700	$0		$1,700

Project Web Site: https://www.wsdot.wa.gov/projects/sr20/collinstosr9pave/default.htm

Washington State Department of Transportation

SR 20/Collins Road Vic to SR 9 - ADA Compliance

Project Information	
PIN: 102047B	As of Date: June 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 20	
Current Status: Completed	Legislative Districts: 39

Project Description

This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 009073 - LAKESIDE INDUSTRIES, INC. - $246,160.25 - 4/21/17

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2017	Q4 2017	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$66	$46
Right of Way	$0	$0	$0
Construction	$0	$270	$291
Total	$0	$336	$337

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$46	$0		$46
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$291	$0		$291
Total	$0	$0	$337	$0		$337

Project Web Site: https://www.wsdot.wa.gov/projects/sr20/collinstosr9pave/default.htm