Washington State Department of Transportation

I-90/E Fork Issaquah Creek to Snoqualmie Valley Trail Bridge - Seismic

Project Information	
PIN: 109060I	As of Date: April 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: I-90	
Current Status: Construction	Legislative Districts: 05

Project Description

Provide seismic retrofit on I-90 bridges located within Washington's Seismic Lifeline Route. NHS Bridge and 2017 priorities -90/81N, 90/81S 90/83N, 90/83S, 90/85N, and 90/85S.

Contractor: 009520 – MASSANA CONSTRUCTION, INC. - $2,227,531.00 - 02/19/2020

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2018	Q1 2018	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q2 2019	Q2 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2020	Q1 2020	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$1,037	$1,077
Right of Way	$0	$0	$0
Construction	$0	$6,958	$3,089
Total	$0	$7,995	$4,166

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,077	$0		$1,077
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,089	$0		$3,089
Total	$0	$0	$4,166	$0		$4,166

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sr-202-snoqualmie-valley-trail-bridge/home