Washington State Department of Transportation

SR 92/147th Ave NE Vic to Quarry Rd Vic - Paving

Project Information	
PIN: 109204A	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 92	
Current Status: Completed	Legislative Districts: 39

Project Description

This project will pave SR 92 with HMA from MP 4.06 to 7.15 to preserve the roadway surface. Required safety work will be performed as needed.

Contractor: 009195 – GRANITE CONSTRUCTION COMPANY $1,877,591.28 - 2/7/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q4 2016	Late
Preliminary Engineering Start	Q1 2017	Q1 2017	On Schedule
Environmental Complete	Q4 2017	Q3 2017	Early
Right of Way Complete			
Contract Advertisement	Q4 2017	Q1 2018	Late
Operationally Complete	Q4 2018	Q3 2018	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$135	$145
Right of Way	$0	$0	$0
Construction	$0	$2,119	$1,685
Total	$0	$2,254	$1,830

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$145		$145
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$1,685		$1,685
Total	$0	$0	$0	$1,830		$1,830

Project Web Site: https://www.wsdot.wa.gov/projects/sr92/147thavetoquarryrdpave/default.htm