Washington State Department of Transportation

SR 99/S Cloverdale St to Duwamish River - Paving

Project Information	
PIN: 109926E	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 99	
Current Status: Completed	Legislative Districts: 11, 34

Project Description

Grind and inlay the mainline of SR 99 in both directions including two ramps which connect SR 99 with SR 509 and one ramp to 5th Ave S.

Contractor: 009239 - TUCCI & SONS, INC. - $1,376,768.24 - 04/10/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015		
Preliminary Engineering Start	Q3 2016	Q4 2016	Late
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$144	$152
Right of Way	$0	$0	$0
Construction	$0	$1,775	$1,811
Total	$0	$1,920	$1,964

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$152	$0		$152
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,811	$0		$1,811
Total	$0	$0	$1,964	$0		$1,964

Project Web Site: https://www.wsdot.wa.gov/projects/sr99/cloverdalestsr509112thsttoduwamishrvrpave/default.htm

Washington State Department of Transportation

SR 99/S Holden St Intersection - ADA Compliance

Project Information	
PIN: 109926G	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 99	
Current Status: Completed	Legislative Districts: 11

Project Description

The project will evaluate/replace pedestrian ramps at the intersection of SR 99 and S Holden St.

Contractor: 009239 - TUCCI & SONS, INC. - $148,450.76 - 04/10/2018

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015		
Preliminary Engineering Start	Q3 2016	Q4 2016	Late
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$22	$22
Right of Way	$0	$0	$0
Construction	$0	$191	$137
Total	$0	$213	$159

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$22	$0		$22
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$137	$0		$137
Total	$0	$0	$159	$0		$159

Project Web Site: https://www.wsdot.wa.gov/projects/sr99/cloverdalestsr509112thsttoduwamishrvrpave/default.htm

Washington State Department of Transportation

SR 509/S 112th St to Duwamish River - Paving

Project Information	
PIN: 150927A	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 509	
Current Status: Completed	Legislative Districts: 11, 34

Project Description

This project will grind and inlay mainline SR 509 NB and SB including 10 interchange ramps (transitional segments or entire ramp).

Contractor: 009239 - TUCCI & SONS, INC. - $3,204,357.89 - 04/10/2018

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$305	$302
Right of Way	$0	$0	$0
Construction	$0	$4,132	$4,365
Total	$0	$4,437	$4,667

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$302		$302
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$4,365	$0		$4,365
Total	$0	$0	$4,365	$302		$4,667

Project Web Site: https://www.wsdot.wa.gov/projects/sr99/cloverdalestsr509112thsttoduwamishrvrpave/default.htm

Washington State Department of Transportation

SR 509/S 112th St Vicinity - ADA Compliance

Project Information	
PIN: 150927C	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 509	
Current Status: Completed	Legislative Districts: 11

Project Description

The project will evaluate/replace pedestrian ramps at the intersection of SR 509 and S 112th St.

Contractor: 009239 - TUCCI & SONS, INC. - $17,438.81 - 04/10/2018

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$22	$25
Total	$0	$22	$25

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$25	$0		$25
Total	$0	$0	$25	$0		$25

Project Web Site: https://www.wsdot.wa.gov/projects/sr99/cloverdalestsr509112thsttoduwamishrvrpave/default.htm