Washington State Department of Transportation

SR 520/148th Ave NE Interchange - Overlake Access Ramp

Project Information	
PIN: 152032K	As of Date: March 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 520	
Current Status: Pre-Construction	Legislative Districts: 48

Project Description

Improves eastbound off-ramp operations and safety by constructing a grade-separated through movement at this interchange ramp terminal for the eastbound off-ramp.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2013	Q4 2013	On Schedule
Right of Way Complete	Q3 2020	Q3 2020	On Schedule
Contract Advertisement	Q4 2020	Q4 2020	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$3,500	$3,500
Right of Way	$0	$37,200	$37,200
Construction	$0	$27,300	$27,300
Total	$0	$68,000	$68,000

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$3,500		$3,500
Right of Way	$0	$0	$0	$37,200		$37,200
Construction	$0	$0	$0	$27,300		$27,300
Total	$0	$0	$0	$68,000		$68,000

Project Web Site: https://www.wsdot.wa.gov/projects/sr520/overlakeaccessramp/default.htm