Washington State Department of Transportation

SR 530/Sauk-Suiattle Confluence - CED Retrofit

Project Information	
PIN: 153043E	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 530	
Current Status: Construction	Legislative Districts: 39

Project Description

Lengthen two existing groins and add two additional groins to prevent bank erosion adjacent to the highway.

Contractor: 009436 - TRIMAXX CONSTRUCTION, INC. - $1,811,798.25 - 05/13/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q3 2018	Q1 2019	Late
Right of Way Complete	Q3 2018		
Contract Advertisement	Q4 2018	Q2 2019	Late
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$586	$691
Right of Way	$0	$32	$32
Construction	$0	$3,000	$2,464
Total	$0	$3,619	$3,188

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$691	$0		$691
Right of Way	$0	$0	$32	$0		$32
Construction	$0	$0	$2,464	$0		$2,464
Total	$0	$0	$3,188	$0		$3,188

Project Web Site: https://www.wsdot.wa.gov/projects/sr530/sauk-suiattle-confluence/home